

Town of Windham, Wastewater Planning Schedule

				<i>Week Beginning:</i>							Weeks 1-7					Weeks 8-14					Weeks 15-21					Weeks 22-28					Weeks 29-35					Weeks 36-42													
				Sep 2017 - Oct 2017							Oct 2017 - Dec 2017					Dec 2017 - Jan 2018					Feb 2018 - Mar 2018					Mar 2018 - May 2018					May 2018 - Jun 2018																		
#	Task	Cal. Days	Start	End	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25			
1	Public-Private Wastewater System		-	-																																													
1.1	Wright-Pierce Lippman Assistance	45	9/13/2017	10/27/2017																																													
1.1.1	~Authorization to Proceed		9/13/2017	9/13/2017																																													
1.1.2	3. Review previous hydro-geo info		9/15/2017	9/15/2017																																													
1.1.3	4. Develop site summary package and RFP		9/20/2017	9/20/2017																																													
1.1.4	5a. Issue RFP		9/22/2017	9/22/2017																																													
1.1.5	5b. Conduct Pre-Proposal meeting		9/27/2017	9/27/2017																																													
1.1.6	5c. Receive proposals		10/6/2017	10/6/2017																																													
1.1.7	*6. Review RFPs and select Hydrogeologist		10/13/2017	10/13/2017																																													
1.1.8	7. DEP meeting		10/20/2017	10/20/2017																																													
1.1.9	8. WP Technical Services scope and fee proposal		10/27/2017	10/27/2017																																													
1.1.10	**9. Submit Hydro-geo report and GDP application		TBD	TBD																																													
1.1.11	**10. Implement private to public master planning		TBD	TBD																																													
1.2	Hydro-geo Evaluation	90	10/30/2017	1/27/2018																																													
1.2.1	DEP Permitting Assistance		1/1/2018	1/31/2018																																													
1.2.2	Effluent Disposal Go/No-Go Determination		1/29/2018	1/29/2018																																													
1.3	DM Roma Site Design/Bidding		12/1/2017	2/28/2018																																													
1.4	Lippman Construction		3/1/2018	7/1/2018																																													
2	Wright-Pierce Tasks 3 & 4		-	-																																													
2.1	Task 3.A. Kickoff Meeting (Previously completed)		4/7/2017	4/7/2017																																													
2.2	Authorization to Proceed (Estimated)		9/12/2017	9/12/2017																																													
2.3	Tasks 3.B. through 3.E. Alternatives Evaluation		9/13/2017	11/21/2017																																													
2.4	Task 3.F. WWMPAC Workshop Meeting		12/1/2017	12/1/2017																						</																							

* Dependent on Hydrogeologist's ability to submit within time frame
**Not in current Wright-Pierce contract with Town