

# SHARED MAINTENANCE FACILITY

## WINDHAM, MAINE


MARCH 2018

### INDEX

- C-1 COVER SHEET
- C-2 GENERAL NOTES, & LEGEND
- BOUNDARY SURVEY
- C-3 EXISTING CONDIONS PLAN
- C-4 DEMOLITION PLAN
- C-5 SITE LAYOUT & UTILITY PLAN
- C-6 GRADING, DRAINAGE, AND EROSION CONTROL PLAN
- C-7A CONSTRUCTION PHASING PLAN
- C-7 SEDIMENTATION POND
- C-8 SITE DETAILS
- C-9 SITE & SEPTIC SYSTEM DETAILS
- C-10 UTILITY & DRAINAGE DETAILS
- C-11 UTILITY DETAILS
- C-12 EROSION CONTROL DETAILS
- C-13 EROSION CONTROL NOTES
- C-14 GRASSED UNDERDRAINED #1 DETAIL
- C-15 GRASSED UNDERDRAINED #2 DETAIL
- C-16 FOCAL POINT FILTER DETAIL

PROJECT PARCEL SITE WINDHAM ASSESSOR'S MAP & LOT NUMBERS	
MAP	LOT
12	28

**Applicant:**  
**TOWN OF WINDHAM**  
8 SCHOOL ROAD  
WINDHAM, ME 04062



LOCATION MAP  
N.T.S.




VICINITY MAP



160 Veranda Street  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: www.allied-eng.com

**Allied Engineering**  
Structural Mechanical Electrical Commissioning



#### REVISIONS

Date:	Drawn By:	LAN
	Checked By:	WCH
	Project Mgr:	WPF
	Project No:	15035
	Cad File:	98083-05-COV
	Graphic Scale:	0 1"

COVER SHEET

SHARED MAINTENANCE FACILITY

WINDHAM, MAINE

C-1



A  
 B  
 C  
 D  
 E  
 F

**A** **B**

### GENERAL NOTES

- ## PERMITTING NOTES

## LAYOUT NOTES

- ## UTILITY NOTES

1. ALL WATER UTILITY MATERIALS AND INSTALLATION METHODS SHALL CONFORM TO PORTLAND WATER DISTRICT STANDARDS. ALL WATER DISTRIBUTION PIPING SHALL BE CLASS 52 DUCTILE IRON PIPE, DOUBLE CEMENT LINED AND BITUMINOUS COATED CONFORMING TO AWWA/ANSI C104/A21.4. DISINFECTION OF WATER LINES SHALL CONFORM TO AWWA STANDARD C651, LATEST EDITION.
2. THE LOCATION OF THE PROPOSED UNDERGROUND ELECTRICAL SERVICE IS APPROXIMATE AND THE CONTRACTOR SHALL COORDINATE THE EXACT LOCATION WITH CENTRAL MAINE POWER COMPANY.
3. THRUST BLOCKS OR LOCKING RETAINER GLANDS SHALL BE PLACED ON THE WATER DISTRIBUTION LINES AT ALL BENDS, TEES, FIRE HYDRANTS, VALVES, CHANGES IN DIRECTION, ETC. THE THRUST BLOCKS OR LOCKING RETAINER GLANDS SHALL MEET THE REQUIREMENTS OF THE PORTLAND WATER DISTRICT STANDARDS.
4. TEST PITS AT ALL UTILITY CROSSINGS SHALL BE COMPLETED TWO WEEKS IN ADVANCE OF THE START OF CONSTRUCTION OR ORDERING OF MATERIALS. TEST PIT INFORMATION SHALL BE PROMPTLY PROVIDED TO ENGINEER FOR REVIEW.

### GRADING AND DRAINAGE NOTES

1. UNLESS OTHERWISE NOTED, ALL STORM DRAIN PIPE SHALL BE IN ACCORDANCE WITH MOST SPECIFICATIONS SECTION 603--- PIPE CULVERTS AND STORM DRAINS, LATEST REVISION WITH THE EXCEPTION THAT THE ONLY ACCEPTABLE TYPES OF PIPE ARE AS FOLLOWS:
- REINFORCED CONCRETE PIPE, CLASS III  
POLYVINYL---CHLORIDE (PVC) PIPE  
SMOOTH BORE POLYETHYLENE --- ADS OR HANCOR
2. TOPSOIL STRIPPED IN AREAS OF CONSTRUCTION THAT IS SUITABLE FOR REUSE AS LOAM SHALL BE STOCKPILED ON SITE AT A LOCATION TO BE DESIGNATED BY THE OWNER. UNSUITABLE SOIL SHALL BE SEPARATED, REMOVED AND DISPOSED OF AT AN APPROVED DISPOSAL LOCATION OFF SITE.
3. THE CONTRACTOR SHALL ANTICIPATE THAT GROUNDWATER WILL BE ENCOUNTERED DURING CONSTRUCTION AND SHALL INCLUDE SUFFICIENT COSTS WITHIN THEIR BID TO PROVIDE FOR THE NECESSARY NO SEPARATE PAYMENT SHALL BE MADE TO THE CONTRACTOR FOR Dewatering.

### EROSION CONTROL NOTES

1. LAND DISTURBING ACTIVITIES SHALL BE ACCOMPLISHED IN A MANNER AND SEQUENCE THAT CAUSES THE LEAST PRACTICAL DISTURBANCE OF THE SITE.
2. PRIOR TO BEGINNING ANY CLEARING/LAND DISTURBING ACTIVITIES, THE CONTRACTOR SHALL INSTALL THE PERIMETER SILT FENCES AND THE CONSTRUCTION ENTRANCE.
3. ALL GROUND AREAS DISTURBED FOR CONSTRUCTION WILL BE GRADED, LOAMED AND SEEDED AS SOON AS POSSIBLE. PERMANENT SEED MIXTURE SHALL CONFORM TO THE SEEDING PLAN CONTAINED IN THE EROSION CONTROL REPORT PREPARED FOR THIS PROJECT.
4. PRIOR TO PAVING, THE CONTRACTOR SHALL FLUSH SILT FROM ALL STORM DRAIN LINES.
5. ALL STORM DRAIN INLETS & OUTLETS ARE TO RECEIVE RIPRAP PROTECTION APRONS DURING CONSTRUCTION.
6. ALL CATCH BASINS WITH OUTLET PIPES 18" DIAMETER OR LESS SHALL BE PROVIDED WITH OUTLET HOOD (SNOOT) PER DETAIL.
7. SILT FENCES SHALL BE INSPECTED, REPAIRED AND CLEANED AS NOTED IN THE EROSION CONTROL REPORT.
8. THE CONTRACTOR SHALL REPAIR AND ADD STONE TO THE CONSTRUCTION ENTRANCE AS IT BECOMES SATURATED WITH MUD TO ENSURE THAT IT WORKS AS PLANNED DURING CONSTRUCTION.
9. SILT REMOVED FROM AROUND INLETS AND BEHIND THE SILT FENCES SHALL BE ELAVED ON A TOPSOIL STOCKPILE AND MIXED INTO IT FOR LATER USE IN LANDSCAPING OPERATIONS.
10. A FULL EROSION CONTROL REPORT ACCOMPANIES THIS PLAN SET AND IS CONTAINED ON THE DRAWINGS OF THIS PLAN SET.
11. THE MAINTENANCE SCHEDULE FOR THE CATCH BASIN SEDIMENT SUMPS IS AS FOLLOWS:  
THESE DEVICES SHALL BE INSPECTED IN APRIL AND OCTOBER OF EACH YEAR. THE SEDIMENT SHALL BE REMOVED FROM THE CATCH BASIN WHEN THE DEPTH OF THE SEDIMENT IS GREATER THAN ONE FOOT. THE SEDIMENT WILL BE REMOVED FROM THE SITE AND DISPOSED OF IN ACCORDANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS.
12. THE CONTRACTOR IS CAUTIONED THAT FAILURE TO COMPLY WITH THE SEQUENCE OF CONSTRUCTION, EROSION/SEDIMENT CONTROL PLAN, AND OTHER PERMIT REQUIREMENTS BASED UPON ANY THIRD PARTY REVIEW (ie MDEP) MAY RESULT IN MONETARY PENALTIES. THE CONTRACTOR SHALL BE ASSESSED ALL SUCH PENALTIES AT NO COST TO THE OWNER OR PERMITTEE.
13. ALL NON-PAVED AREAS DISTURBED DURING CONSTRUCTION SHALL BE LOAMED AND SEEDED, UNLESS OTHERWISE DIRECTED BY THE OWNER.
14. ALL DISTURBED AREAS ARE TO RECEIVE A MINIMUM OF 4" OF TOPSOIL PRIOR TO PERMANENT SEEDING.

WATER:

PORTLAND WATER DISTRICT  
225 DOUGLASS STREET  
PORTLAND, MAINE 04102  
(207) 761-8300

ELECTRIC:

CENTRAL MAINE POWER  
162 CANCO ROAD  
PORTLAND, MAINE 04103  
(207) 826-2869

TELEPHONE:


VERIZON  
5 DAVIS FARM ROAD  
PORTLAND, MAINE 04103  
(207) 797-1842

CABLE:

TIME WARNER CABLE  
118 JOHNSON ROAD  
PORTLAND, MAINE 04102  
(207) 775-3431

CALL BEFORE YOU DIG  
1-888-344-7233

[illegible]



LEGEND	
	Iron marker - found
	Iron marker - set (#5 rebar)
	Property line (locus)
	Property line (abutter)
	Right of way line
	Easement line
	Flood zone A
	Edge of pavement
	Edge of gravel
	Curb
	Wire fence
	Tree line
	Overhead utility line
	Utility pole
	Guy wire
	Ballard
	Water shutoff
	Telephone manhole
	Manhole
	Sewer manhole
	Water valve
	Test pit / boring
	Sign
	Coniferous tree
	Deciduous tree
	Existing building



- NOTES**
- 1) Book and Page references are to the Cumberland County Registry of Deeds unless otherwise noted.
  - 2) Bearings are referenced to grid north, Maine State Plane Coordinate System, NAD83, West Zone.
  - 3) Utility information on this plan is approximate, based on location of visible features. DigSafe and/or the appropriate utilities should be contacted prior to any construction.
  - 4) Windham Center Road is a 4--rod road as described in County Commissioner Records Volume 2, Page 177.
  - 5) A portion of the property lies within Zone A based on FIRM Community #230189 Panel #0030 B, dated September 2, 1981. No base flood elevation published. Line shown on this plan is approximate.

- PLAN REFERENCES**
- 1) Plan of Standard Boundary Survey at Windham Center Road for Town of Windham by Survey Inc. dated April, 1993, unrecorded.
  - 2) Plan of Boundary Survey at Windham Center Road for Windham School Department dated October 9, 2001, unrecorded.
  - 3) Plan of Composite Boundary at Windham Center Road, School Road, and Route 202 (Gray Road) for Windham Raymond School District, Regional School Unit No. 14 by Lewis & Wasina, Inc. dated November 12, 2012, unrecorded.
  - 4) Revised Plan of Land at Hall Road and Windham Center Road for Randall A. Springer and Pamela C. Springer by Sawyer Engineering & Surveying Inc. dated December 30, 2013 recorded in Plan Book 214, Page 102.

- EASEMENTS / ENCUMBRANCES**
- 1) Property is subject to a trail easement reserved by RSU #14 as described by a deed recorded in Book 30002, Page 222..

**TOTAL AREA**  
958,400 ± square feet  
22 ± acres

**OWNER OF RECORD**  
Town of Windham  
Book 4592, Page 222




**CERTIFICATION**  
This survey conforms to the current standards of practice set forth by the Maine State Board of Licensure for Land Surveyors.

Rex J. Croteau, P.L.S. #2273

PLAN OF Boundary Survey		
Windham Center Road Windham, Maine		
MADE FOR Gorrill Palmer		
707 Sable Oaks Drive, Suite 30 South Portland, Maine		
JOB #217068	DATE: January 1, 2018	SCALE: 1" = 100'
BOOK #904	 <b>Titcomb Associates</b> 133 Gray Road, Falmouth, Maine 04105 (207)797-9199 www.titcombsurvey.com	
217068_2.dwg		




1. TEST PIT AND BORING DATA ARE PROVIDED IN EXPLORATIONS AND GEOTECHNICAL ENGINEERING SERVICES REPORT DATED AUGUST 25, 2017 BY EVAN M. WALKER P.E., GEOTECHNICAL ENGINEER LICENSE NUMBER 12847, S.W COLE ENGINEERING, INC.



**160 Veranda Street  
Portland, Maine 04103**  
**T: 207.221.2260**  
**F: 207.221.2266**  
**Web: [www.allied-eng.com](http://www.allied-eng.com)**



**Allied Engineering**  
Structural Mechanical Electrical Commissioning



Date: 12-18-17		R E V I S I O N S	
Drawn By:	LAN		
Checked By:	WGH		
Project Mgr:	WPF		
Project No.:	15035		
Card File:	99083.05_EXIST		
Scale:	0		
	1"		
NUMBER	DATE	BY	DESCRIPTION

## EXISTING CONDITIONS PLAN

SHARED MAINTENANCE FACILITY

WINDHAM, MAINE

DATE: \_\_\_\_\_
NUMBER: \_\_\_\_\_

A                      B                      C

SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION

© COPYRIGHT 2015 ALLIED ENGINEERING, INC.

**C-3**



1. COORDINATE WITH THE TOWN OF WINDHAM FOR REMOVAL OF ONSITE ITEMS. STOCKPILE ANY ITEMS THAT THE TOWN WISHES TO RETAIN AT A LOCATION DESIGNATED BY THE TOWN.
2. ALL REMOVED ITEMS NOT RETAINED BY THE TOWN OF WINDHAM SHALL BE DISPOSED OF IN ACCORDANCE WITH ALL LOCAL, STATE, AND FEDERAL REGULATIONS. CONTRACTORS SHALL PROVIDE OWNER WITH APPROPRIATE "BILLS OF LADING" DEMONSTRATING PROPER DISPOSAL OF ALL MATERIALS. CONTRACTOR SHALL CONTACT DIG SAFE A MINIMUM OF 72 HOURS PRIOR TO EXCAVATION.
4. PROTECT EXISTING VEGETATED BUFFER AT PERIMETER OF EXISTING DEVELOPMENT FOOTPRINT.
5. CONTRACTOR SHALL NOTIFY ENGINEER FOR REMOVAL OF UTILITIES OR STRUCTURES NOT SHOWN ON THE PLAN. CONTRACTOR IS RESPONSIBLE FOR REMOVAL OF ALL ITEMS WHICH WILL INTERFERE WITH THE PROPOSED CONSTRUCTION UPON APPROVAL OF THE ENGINEER.
6. LOCATIONS OF ALL UTILITIES ARE APPROXIMATE.
7. DO NOT DISTURB THE AREA WITHIN THE 75' STREAM REGULATORY JURISDICTION.
8. INSTALL STABILIZED CONSTRUCTION ENTRANCE AND PERIMETER SILT FENCE PRIOR TO DEMOLITION.
9. PROVIDE ADDITIONAL EROSION CONTROL MEASURES AS NECESSARY DURING DEMOLITION, IN ORDER TO PREVENT SEDIMENT FROM LEAVING THE DEVELOPED AREA OF THE SITE.
10. IN ORDER TO REDUCE THE POTENTIAL FOR EROSION, LIMIT REMOVAL OF EXISTING STABILIZED SURFACES TO THOSE AREAS NECESSARY FOR CONSTRUCTION OF NEW SITE ELEMENTS. REMOVE ADDITIONAL EXISTING STABILIZED SURFACES AS CONSTRUCTION PROGRESSES.
11. TEST PIT AND BORING DATA ARE PROVIDED IN EXPLORATIONS AND GEOTECHNICAL ENGINEERING SERVICES REPORT DATED AUGUST 25, 2017 BY EVAN M. WALKER P.E., GEOTECHNICAL ENGINEER LICENSE NUMBER 12847, S.W. COLE ENGINEERING, INC.



---

**C-4**


[illegible]

 **Allied Engineering**  
Structural Mechanical Electrical Commissioning

**160 Veranda Street**  
**Portland, Maine 04103**  
**T: 207.221.2260**  
**F: 207.221.2266**  
**Web: [www.allied-eng.com](http://www.allied-eng.com)**


A B C  
SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION






CURVE TABLE								
CURVE #	$\Delta$	T	L	E	R	PC	PT	
C-1	25° 05' 15"	22.25	43.44	2.45	100.00	10+66.05	11+09.84	
C-2	34° 33' 37"	31.11	59.41	4.73	100.00	14+72.46	15+32.78	
C-3	34° 33' 37"	21.78	41.59	3.31	70.00	15+32.78	15+75.01	
C-4	49° 42' 32"	32.43	58.84	7.15	70.00	15+81.41	16+42.14	
C-5	49° 42' 32"	23.16	42.03	5.10	50.00	16+42.14	16+85.52	
C-6	90° 00' 00"	30.00	42.43	12.43	30.00	17+74.40	18+21.52	
C-7	45° 44' 24"	21.09	38.86	4.27	50.00	19+16.27	19+56.19	
C-8	45° 44' 24"	29.53	54.41	5.97	70.00	19+56.19	20+12.07	
C-9	45° 29' 03"	23.05	42.52	4.64	55.00	22+58.05	23+01.71	
C-10	42° 28' 04"	43.71	81.49	8.19	112.50	23+36.33	24+19.72	




BASELINE LINE TABLE		
LINE NO.	LENGTH	BEARING
L1	66.05	S38°05'56"W
L2	362.63	S63°11'11"W
L3	6.40	S63°11'11"W
L4	88.88	S63°11'11"W
L5	94.75	N26°48'49"W
L6	245.98	N26°48'49"W
L7	34.62	N18°40'15"E
L8	299.40	N61°08'19"E





SPACE AND BULK STANDARDS		
ZONE: FARM RESIDENTIAL	REQUIRED	PROVIDED
* MIN. LOT SIZE	50,000 S.F.	21 ACRES
BUILDING SETBACKS		
FRONT	30'	>30'
SIDE	10'	>10'
REAR	10'	>10'
MAXIMUM LOT COVERAGE	20%	< 20%
RESOURCE PROTECTION DISTRICT: 250' SETBACK FROM RIVER		




STRIPING LEGEND	
SIGNAGE, STRIPING AND PAVEMENT MARKING SHALL BE IN ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) REGARDING SIZE, INSTALLATION, LOCATION & REFLECTIVITY.	
12"SL	- 12" WIDTH STOP LINE

PAVEMENT LEGEND	
ALL PAVEMENT SHALL BE STANDARD DUTY EXCEPT AS FOLLOWS:	
	BITUMINOUS PAVEMENT
	CONCRETE
	BITUMINOUS PAVEMENT WITH GEOTEXTILE




CURBING LEGEND	
	MONOLITHIC CONCRETE CURB
	BITUMINOUS CURB

SANITARY SEWER SCHEDULE				
STRUCTURE	SIZE	RIM	INVERT IN	INVERT OUT
ST-1	1,500 GAL	215.5	210.33/6"(BLDG)	210.08/6"(ST-2)
ST-2	1,500 GAL	215.0	209.97/6"(ST-1)	209.72/6"(PT)
PUMP TANK (PT)	3' X 3'	214.75	209.62/6"(ST-1)	209.28/2"(FM)

[illegible]



C:\CAD Working\98083.05 Windham Public Works\DWG\98083.05 GRADING.dwg Mar 28, 2018 - 3:13pm




GRADING, DRAINAGE, AND  
EROSION CONTROL PLAN

SHARED MAINTENANCE FACILITY

C-6

REVISIONS



**Allied Engineering**  
Structural Mechanical Electrical Commissioning

160 Veranda Street  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: www.allied-eng.com


SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION




C:\CAD Working\98083.05 Windham Public Works\DWG\98083.05 GRADING\_TEMP.dwg Mar 28, 2018 3:13pm


**NOTES:**

1. PROJECT SHALL BE CONSTRUCTED IN PHASES AS NOTED BELOW.
2. IN PHASE 1 CONSTRUCT ACCESS DRIVES, PARKING AREAS, AND OTHER SITE ELEMENTS AS NECESSARY, INCLINDT SEDIMENTATION PONDS, TO CONSTRUCT NEW BUILDING WHILE MAINTAINING VEHICLE ACCESS TO EXISTING GARAGE.
3. UPON THE TOWN OF WINDHAM'S ACCEPTANCE OF THE NEW GARAGE COMMENCE CONSTRUCTION OF THE REMAINDER OF PHASE 1.
4. REMAINDER OF PHASE 1 CONSTRUCTION SHALL INCLUDE PARKING AREAS CONSTRUCTED TO THE LIMITS SHOWN ON THIS PLAN. PROVIDE ADEQUATE AREA AROUND EXISTING GARAGE TO ALLOW EXISTING GARAGE DEMOLITION TO OCCUR WITHOUT DISTURBING THE PHASE 1 PARKING AREA
5. PAVED AREAS CONSTRUCTED TO FINAL ELEVATIONS SHALL RECEIVE BINDER PAVEMENT.
6. UPON COMPLETION OF PHASE 1 BINDER PAVEMENT, COMMENCE PHASE 2 CONSTRUCTION.
7. PHASE 2 SHALL INCLUDE REMOVAL OF THE EXISTING GARAGE, CONSTRUCTION OF PARKING TO DIMENSIONS AND ELEVATIONS SHOWN ON SHEETS C5 AND C6, CONSTRUCTION OF COLD STORAGE BUILDING, AS WELL AS REMAINING STORMWATER MANAGEMENT APPURTENANCES AND SITE ELEMENTS.
8. PLACE BINDER PAVEMENT ON NEW PARKING AREAS.
9. COMPLETE REMAINDER OF SITE WORK INCLUDING SURFACE PAVEMENT.



160 Veranda Street  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: www.allied-eng.com

**Allied Engineering**  
Structural Mechanical Electrical Commissioning




REVISIONS	
DATE	DESCRIPTION

CONSTRUCTION PHASING PLAN	
DATE	DESCRIPTION

SHARED MAINTENANCE FACILITY	
DATE	DESCRIPTION

WINDHAM, MAINE

**GORRILL PALMER**  
Relationships. Responsiveness. Results.  
www.gorrillpalmer.com  
207.772.2515

**C-7A**

SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION










BITUMINOUS PAVEMENT SECTION  
NOT TO SCALE



- CONCRETE SIDEWALK  
NOT TO SCALE




## METAL TRAFFIC GATES

NOT TO SCALE




- MONOLITHIC CONCRETE CURB  
AND SIDEWALK

NOT TO SCALE



NOT TO SCALE



- CONCRETE PAD  
NOT TO SCALE

NOT TO SCALE




NOT TO SCALE



NOT TO SCALE



NOT TO SCALE



BREAK AWAY CHANNEL POST



NOT TO SCALE




NOT TO SCALE



NOT TO SCALE



NOT TO SCALE



Relationships. Responsiveness. Results.  
www.gorillpalmer.com  
207.772.2515

REVISIONS

Date:	LAN	WCH	WPF	15035	98083.05_DET	Graphic Scale:	0 1"
-------	-----	-----	-----	-------	--------------	----------------	------


## SITE DETAILS

## SHARED MAINTENANCE FACILITY

WINDHAM, MAINE

 **Allied Engineering**  
Structural Mechanical Electrical Commissioning

**160 Veranda Street**  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: [www.allied-eng.com](http://www.allied-eng.com)



REVISIONS

## SHARED MAINTENANCE FACILITY

WINDHAM, MAINE

 **Allied Engineering**  
Structural Mechanical Electrical Commissioning

**160 Veranda Street**  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: [www.allied-eng.com](http://www.allied-eng.com)
























<div>C-9</div>	SITE & SEPTIC SYSTEM DETAILS		Date: _____		REVISIONS			
			Drawn By: LAN					
	SHARED MAINTENANCE FACILITY		Checked By: WCH					
		Project Mgr: WPE						
		Project No: 15035						
		Card File: 98083.05_DET						
		Graphic Scale: 0 1"						
		WINDHAM, MAINE						
				NUMBER	DATE	BY	DESCRIPTION	

R E V I S I O N S			
Date:			
Drawn By:	LAN		
Checked By:	WCH		
Project Mgr:	WPF		
Project No:	15035		
Cad File:	98083.05_DET		
Graphic Scale:	0	DATE	DESCRIPTION
	1"		

STATE OF MARYLAND  
WILLIAM C. HASKELL  
No. 8518  
3/20/13  
LICENSED  
PROFESSIONAL ENGINEER

 **Allied Engineering**  
Structural Mechanical Electrical Commissioning

**160 Veranda Street**  
**Portland, Maine 04103**  
**T: 207.221.2260**  
**F: 207.221.2266**  
**Web: [www.allied-eng.com](http://www.allied-eng.com)**

SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION









C:\CAD Working\98083.05 Windham Public Works\DWG\98083.05\_DET.dwg    Mar 28, 2018    3:14pm


G  
F  
E  
D  
C  
B  
A




**1,000 GALLON SETTLING TANK WITH WEIR WALL**  
NOT TO SCALE



**1,000 GALLON SETTLING TANK**  
NOT TO SCALE




**5,000 GALLON HOLDING TANK**  
NOT TO SCALE




**TYPICAL TANK LAYOUT  
WASH BAY SETTLING AND HOLDING TANKS**  
NOT TO SCALE

1. ALL TANKS, RISERS, FRAMES, COVERS SHALL BE DESIGNED FOR H2O LOADING.
2. COORDINATE WITH WASH BAY MANUFACTURER FOR EXACT SIZES, LOCATIONS OF ALL PLUMBING WITHIN TANKS.
3. SUBMIT SHOP DRAWINGS OF TANKS FOR APPROVAL BY ENGINEER PRIOR TO ORDERING.



**ALTERNATE OPENING  
(NON-PAVED SURFACES ONLY)**





**METER PIT AND COVER**


1. SPECIAL APPROVAL BY PWD IS REQUIRED FOR ALL PROPOSED METER VAULT INSTALLATIONS. PROPOSED CONFIGURATION SHALL BE SUBMITTED FOR PWD REVIEW PRIOR TO CONSTRUCTION.
2. METER VAULT SHALL BE LOCATED ON PRIVATE PROPERTY BETWEEN 10' AND 20' FROM THE PROPERTY LINE UNLESS OTHERWISE APPROVED BY PWD.
3. THE VAULT SHALL BE MADE OF PRECAST CONCRETE OF SUFFICIENT SIZE TO PROVIDE 5'-0" MINIMUM GROUND COVER FROM FINISHED GRADE TO THE TOP OF THE SERVICE PIPE.
4. ALL PIPE JOINTS BETWEEN THE SERVICE VALVE AND THE METER SHALL BE RESTRAINED.
5. TESTABLE BACKFLOW PREVENTION DEVICES MAY NOT BE INSTALLED WITHIN METER PITS.
6. ALL SEAMS BETWEEN CONCRETE SECTIONS SHALL BE SEALED WITH MASTIC JOINT. ALL OPENINGS IN THE CONCRETE FOR SERVICE PIPING SHALL BE SEALED WITH A MODULAR SEAL (LINK-SEAL OR SIMILAR).
7. ENTRY COVER SHALL BE CAST IRON OR STEEL AND SHALL BE EITHER PERMANENTLY LABELED "WATER" OR HAVE NO LABEL. STEEL PLATE MATERIAL SHALL BE COATED WITH A RUST INHIBITOR PAINT.
8. FOR NON-PAVED SURFACES, A 48"x48" ROOF STYLE HATCH MAY BE USED.
9. WALL-MOUNTED LADDER RUNGS ARE NOT TO BE INSTALLED WITHIN METER VAULT.
10. CUSTOMER SHALL ENSURE THE METER VAULT AND COVER ARE PROPERLY RATED FOR TRAFFIC FLOW, IF APPLICABLE.
11. RESTRAINED FLANGE COUPLING ADAPTER SHALL BE FORD (MODEL RFAD) OR ROMAC (MODEL RFCA) UNLESS OTHERWISE APPROVED BY PWD.

**METER INSTALLATION**

12. ONLY PWD PERSONNEL ARE AUTHORIZED TO INSTALL WATER METERS. PWD PERSONNEL ARE ADDITIONALLY AUTHORIZED TO OPERATE METER VALVES AS NEEDED FOR INSTALLATION AND MAINTENANCE.
13. PWD WILL SUPPLY THE WATER METER. ALL OTHER FITTINGS SHALL BE SUPPLIED AND INSTALLED BY CUSTOMER.
14. METER LAYING LENGTH SHOULD BE CONFIRMED WITH PWD PRIOR TO SETTING PIPE. PWD MAY REQUIRE THAT A FLANGED METER SPOOL PIECE BE INSTALLED PRIOR TO METER SET TO ENSURE PROPER SPACING. IF SO, THE METER SPOOL WILL BE PROVIDED BY PWD AND CAN BE PICKED UP AT PWD CUSTOMER SERVICE, 225 DOUGLASS STREET, PORTLAND DURING NORMAL BUSINESS HOURS.



**PLAN VIEW**




**SECTION**

THRUST/RETAINER GLAND SCHEDULE		
1/4 BEND	90"	USE POURED IN-PLACE THRUST BLOCK WITH RETAINERS
1/8 BEND	45"	THRUST BLOCK WITH RETAINERS
1/16 BEND	22 1/2"	THRUST BLOCK
1/32 BEND	11 1/4"	THRUST BLOCK


THE ABOVE SCHEDULE IS SUBJECT TO THE APPROVAL OF THE ON-SITE INSPECTOR DUE TO SOILS AND WORKING PRESSURES IN THE AREA.

**THRUST BLOCK PLACEMENT ON BENDS**

NOT TO SCALE



**PLAN VIEW**



**SECTION VIEW**

**THRUST BLOCK PLACEMENT ON TEES**

NOT TO SCALE

1. THE BEARING SURFACE OF THE THRUST BLOCK SHALL BE THE SURFACE AREA OF THE THRUST BLOCK WHICH IS CAST AGAINST THE TRENCH WALL. THE BEARING SURFACE SHALL NOT EXCEED THE FOLLOWING LOADINGS:

IN-SITU CONDITION	ALLOWABLE
BEDROCK	3,000 psf
SAND OR OUTWASH DEPOSITS	1,500 psf
OTHER SOILS	1,000 psf


THE THRUST SHALL BE COMPUTED ON THE BASIS OF 150 psi x the CROSS SECTIONAL AREA OF THE PIPE. FOR EXAMPLE, A THRUST BLOCK FOR A 1/4 BEND ON AN 8" WATER MAIN BEARING AGAINST CLAY WOULD REQUIRE A BEARING SURFACE OF 7.5 s.f.

$$\frac{150 \text{ psi} \times 50 \text{ sq. in.}}{1,000 \text{ psf}} = 7.5 \text{ s.f.}$$

2. INSTALL POLY BARRIER BETWEEN PIPE AND ALL THRUST BLOCKS.


3. ANY WORK RELATED TO WATER PIPING OR DETAILS SHALL BE IN ACCORDANCE WITH THE PORTLAND WATER DISTRICT SPECIFICATIONS.

**THRUST BLOCK NOTES**




**STANDARD TEE BLOCKING**

NOT TO SCALE



**TYPICAL VALVE BOXES**

NOT TO SCALE



**FIRE HYDRANT INSTALLATION**

NOT TO SCALE

REVISIONS


DATE	Drawn By:	Checked By:	Project Mgr:	Project No:	Cad File:	Graphic Scale:	NUMBER	DATE	BY	DESCRIPTION
	LAN	WCH	WPF	15035	98083.05_DET	0	1	12/19/17		SEPTIC/WASH BAY DHE APPLICATIONS

UTILITY DETAILS

SHARED MAINTENANCE FACILITY

WINDHAM, MAINE

© COPYRIGHT 2014 LEE ENGINEERING, INC.



**Allied Engineering**  
Structural Mechanical Electrical Commissioning  
160 Veranda Street  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: www.allied-eng.com





**C-11**

SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION




C:\CAD Working\98083.05 Windham Public Works\DWG\98083.05\_DET.dwg    Mar 28, 2018    3:14pm

G  
F  
E  
D  
C  
B  
A




DESCRIPTION	BASIN 1
(A) PERFORATED RISER Ø	12"
(B) SQUARE CONCRETE PAD	36"
(C) CONCRETE BASE HEIGHT	12"
(D) PERFORATION ROW	24HR
INVERT ELEVATION	200.00
NO. OF ORIFICES	11
ORIFICE Ø	1"
(E) RISER PIPE TOP ELEV.	204.06
(F) POND BASE ELEVATION	199.00
(G) INVERT IN	200.00
TOP OF BERM	205.00





SPACING BETWEEN CHECK DAMS

$S_0$ (FT./FT.)	(FT.)
0.020	75
0.030	50
0.040	40
0.050	30
0.080	20
0.100	10



- NOTES:
- THE WOOD WASTE COMPOST/BARK MIX SHALL CONFORM TO THE FOLLOWING STANDARDS:
    - MOISTURE CONTENT - 30-60%.
    - pH - 5.0 - 8.0.
    - SCREEN SIZE - 100% LESS THAN 3". MAX. 70% LESS THAN 1".
    - NO LESS THAN 40% ORGANIC MATERIAL (DRY WEIGHT) BY LOSS OF IGNITION.
    - NO STONES LARGER THAN 2" IN DIAMETER.
    - SILTS, CLAYS OR SUGAR SANDS ARE NOT ACCEPTABLE IN THE MIX.
  - THE COMPOST BERM SHALL BE PLACED, UNCOMPACTED, ALONG A RELATIVELY LEVEL CONTOUR.
  - THE WOOD WASTE COMPOST/BARK FILTER BERM MAY BE USED IN LIEU OF SILTATION FENCE, AT THE TOE OF SHALLOW SLOPES, ON FROZEN GROUND, LEDGE OUT CROPS, VERY ROOTED FORESTED AREA OR AT THE EDGE OF GRAVEL PARKING AREAS.
  - BERMS SHALL REMAIN IN PLACE UNTIL UPSTREAM AREA IS COMPLETED OR 70% CATCH OF VEGETATION IS ATTAINED. BERMS SHALL BE REMOVED BY SPREADING SUCH THAT NATIVE EARTH CAN BE SEEN BELOW.
  - WOODWASTE COMPOST BARK FILTER SHALL NOT BE USED IN WETLAND AREAS.



REVISIONS			
NO.	DATE	BY	DESCRIPTION

Date:	Drawn By:	Checked By:	Project Mgr:	Project No:	Cad File:	Graphic Scale:
	LAN	WCH	WPF	15035	98083.05_DET	0

EROSION & SEDIMENT CONTROL DETAILS		SHARED MAINTENANCE FACILITY	
Date:		Windham, Maine	



C:\CAD Working\98063.05 Windham Public Works\DWG\98063.05\_DET.dwg Mar 28, 2018 - 3:46pm

1.3.5 Erosion Control Measures and Site Stabilization

The primary emphasis of the erosion/sedimentation control plan, which will be implemented for this project, is as follows:

- Development of a careful construction sequence.
- Rapid revegetation of denuded areas to minimize the period of soil exposure.
- Rapid stabilization of drainage paths to avoid rill and gully erosion.
- The use of on-site measures to capture sediment (sedimentation basins, hay bales/ stone check dams/silt fence, etc.)

The following temporary and permanent erosion and sediment control devices will be implemented as part of the site development. These devices shall be installed as indicated on the plans or as described within this report. For further reference, see the latest edition of the Maine Erosion and Sediment Control Practices Field Guide for Contractors.

A. Dewatering

Water from construction trench dewatering shall pass first through a filter bag or secondary containment structure (e.g. hay bale lined pool) prior to discharge. The discharge site shall be selected to avoid flooding, icing, and sediment discharges to a protected resource. In no case shall the filter bag or containment structure be located within 50 feet of a protected natural resource.

B. Inspection and Monitoring

Maintenance measures shall be applied as needed during the entire construction season. After each rainfall, snow storm or period of thawing and runoff, the site contractor shall perform a visual inspection of all installed erosion control measures and perform repairs as needed to insure their continuous function. Following the temporary and/or final seeding and mulching, the contractor shall in the spring inspect and repair any damages and/or unestablished spots. Established vegetative cover means a minimum of 90% of areas vegetated with vigorous growth.

The following standards must be met during construction.

(a) Inspection and corrective action. Inspect disturbed and impervious areas, erosion control measures, materials storage areas that are exposed to precipitation, and locations where vehicles enter or exit the site. Inspect these areas at least once a week as well as before and within 24 hours after a storm event (rainfall), and prior to completing permanent stabilization with knowledge of erosion and stormwater control, including the standards and conditions in the permit, shall conduct the inspections.

(b) Maintenance. If best management practices (BMPs) need to be repaired, the repair work should be initiated upon discovery of the problem but no later than the end of the next workday. If additional BMPs or significant repair of BMPs are necessary, implementation must be completed within 7 calendar days and prior to any storm event (rainfall). All measures must be maintained in effective operating condition until areas are permanently stabilized.

(c) Documentation. Keep a log (report) summarizing the inspections and any corrective action taken. The log must include the name(s) and qualifications of the person making the inspections, the date(s) of the inspections, and major observations about the operation and maintenance of erosion and sedimentation controls, materials storage areas, and vehicles access points to the parcel. Major observations must include BMPs that need maintenance, BMPs that failed to operate as designed or proved inadequate for a particular location, and location(s) where additional BMPs are needed. For each BMP requiring maintenance, BMP needing replacement, and location needing additional BMPs, note in the log the corrective action taken and when it was taken.

The log must be made accessible to Department staff and a copy must be provided upon request. The permittee shall retain a copy of the log for a period of at least three years from the completion of permanent stabilization.

C. Temporary Erosion Control Measures

The following measures are planned as temporary erosion/sedimentation control measures during construction:

1. Crushed stone-stabilized construction entrances shall be placed at site access drives off Windham Center Road.
2. Siltation fence or wood waste compost berms shall be installed downstream of any disturbed areas to trap runoff-- borne sediments until grass areas are revegetated. The silt fence and/or wood waste compost berms shall be installed per the details provided in this package and inspected at least once a week and before and immediately after a storm event of 0.5 inches or greater, and at least daily during prolonged rainfall. Repairs shall be made if there are any signs of erosion or sedimentation below the fence or berm. In line, there are signs of undercutting at the center or the edges, or impounding of large volumes of water behind the fence or berm, the barrier shall be replaced with a stone check dam. Wood waste compost berms are not to be used adjacent to wetland areas that are not to be disturbed.

3. A sedimentation basin is proposed for the development to aid in preventing migration of sediments as a result of construction. The sedimentation basin will be designed for a 24-hour delay time. A perforated riser shall be installed as the basin's outlet. The sediment basin shall remain in use until the tributary area has been stabilized.

4. Straw or hay mulch including hydroseeding is intended to provide cover for denuded or seeded areas until revegetation is established. Mulch placed between April 15th and October 15th on slopes of less than 15 percent shall be anchored by applying water; mulch placed on slopes of equal to or steeper than 15 percent shall be covered by a fabric netting and anchored with staples in accordance with manufacturer's recommendation. Fabric netting and staples shall be used on disturbed areas within 50' of lakes, streams, and wetlands regardless of the upstream slope. Mulch placed between October 15th and April 15th on slopes equal to or steeper than 8 percent shall be covered with a fabric netting and anchored with staples in accordance with the manufacturer's recommendations. Slopes steeper than 8:1 and equal to or flatter than 2:1, which are to be revegetated, shall receive crink blankets by American Excelsior or equal. Slopes steeper than 2:1 shall receive riprap as noted on the plans. The mulch application rate for both temporary and permanent seeding is 75 lbs per 1000 sf as identified in the seeding plan. Mulch shall not be placed over snow.

5. Temporary stockpiles of stumps, grubbing, or common excavation will be protected as follows:

- a) Temporary stockpiles shall not be located within 50 feet of any wetlands which will not be disturbed and shall be located away from drainage swales.
- b) Stockpiles shall be stabilized within 7 days by either temporarily seeding the stockpile by a hydroseed method containing an emulsified mulch tackifier or by covering the stockpile with mulch, such as hay, straw, or erosion control mix.
- c) Stockpiles shall be surrounded by sedimentation barrier at the time of formation.

6. All denuded areas that are within 50 feet of an undisturbed wetland, which have been rough graded and are not located within a parking area or access drive subbase area, shall receive mulch or erosion control mat fabric within 48 hours of initial disturbance of soil. All areas within 50 feet of an undisturbed wetland shall be mulched prior to any predicted rain event regardless of the 48 hour window. In other areas, the time period may be extended to 7 days.

7. For work, which is conducted between October 15th and April 15th of any calendar year, all denuded areas, shall be covered with hay mulch or erosion control mix, applied at twice the normal application rate and anchored with a fabric netting. The time period for applying mulch shall be limited to 2 days for all areas.

8. Windham Center Road shall be swept to control mud and dust as necessary. Additional stone shall be added to the stabilized construction entrance to minimize the tracking of material off the site and onto the surrounding roadways.

9. During grubbing operations stone check dams shall be installed at any evident concentrated flow discharge points and as directed on the Erosion Control Plans.

10. Silt fencing with a minimum stake spacing of 6 feet shall be used, unless the fence is supported by wire fence reinforcement of minimum 14 gauge and with a maximum mesh spacing of 6 inches, which case stakes may be spaced a maximum of 10 feet apart. The bottom of the fence shall be anchored. A double row of silt fence shall be used adjacent to wetlands.

11. Wood waste compost/bark berms may be used in lieu of siltation fencing. Berms shall be removed and spread in a layer not to exceed 3" thick once upstream areas are completed and a 90% catch of vegetation is obtained.

12. Storm drain catch basin inlet protection shall be provided through the use of stone sediment barriers or approved sediment bags (such as Silt Socks). Installation details are provided in the plan set. The barriers shall be inspected after each rainfall and repairs made as necessary. Sediment shall be removed and the barrier restored to its original dimensions when the sediment has accumulated to ½ the design depth of the barrier. The barrier shall be removed when the tributary drainage area has been stabilized.

13. Water and/or calcium chloride shall be furnished and applied in accordance with MDOT specifications – Section 637 – Dust Control.

14. Loam and seed is intended to serve, as the primary permanent revegetative measure for all denuded areas not provided with other erosion control measures, such as riprap. Application rates are provided in the seeding plan. Seeding shall not occur over snow.

D. Permanent Erosion Control Measures

The following permanent erosion control measures have been designed as part of the Erosion/Sedimentation Control Plan:

1. All areas disturbed during construction, but not subject to other restoration (paving, riprap, etc.) will be loamed, limed, fertilized, mulched, and seeded. Fabric netting, anchored with staples, shall be placed over the mulch in areas as noted in Temporary Erosion Control Measures paragraph 3 of this report. All areas within 100 feet of an undisturbed wetland shall be mulched prior to any predicted rain event regardless of the 48 hour window. Native topsoil shall be stockpiled and reused for final restoration when it is of sufficient quality.
2. All storm drain pipe outlets shall have riprap aprons at their outlet to protect the outlet and receiving channel from scour and deterioration. Installation details are provided in the plan set. The aprons shall be installed and stabilized to the extent practicable prior to directing runoff to the tributary pipe or culvert.
3. Catch basins shall be provided with sediment sumps and inlet hoods (the Snout) for all outlet pipes that are 18" in diameter or less.

1.4 Implementation Schedule

The following construction sequence shall be required to insure the effectiveness of the erosion and sedimentation control measures are optimized:

It is anticipated that construction of the Public Works Facility and related infrastructure will commence in Spring of 2018 and be completed by Spring of 2019.

Note: For all grading activities, the contractor shall exercise extreme caution not to overexpose the site, this shall be accomplished by limiting the disturbed area.

1. Install stabilization construction entrance at the construction access location.
2. Install perimeter silt fence and/or wood waste berms prior to grubbing respective areas.
3. Install sediment basin, diversion dikes, and check dams (clear only those areas necessary to install BMP's).

4. Commence demolition. Limit removal of existing stabilized surfaces to those areas necessary for construction of new site elements. Remove additional existing stabilized surfaces as construction progresses. Note: existing garage will remain open while new building is constructed. Once transitioned to new building, then existing building will be demolished and remaining site work completed.

5. Clear and grub site. Install stone check dams at any evident concentrated flow discharge points.

6. Commence installation of drainage appurtenances.

7. Commence earthwork and grading to subgrade.

8. Commence installation of utilities.

9. Foundation area shall be excavated for installation of the building footings. Building work will be on going through the remainder of the project.

10. Complete installation of drainage appurtenances.

11. Complete installation of utilities.

12. Install sub-base and base gravel within access drive, sidewalks, and parking areas.

13. Install base course paving for access drive and parking areas.

14. Install curbing as shown on plans.

15. Loam, lime, fertilize, seed and mulch disturbed areas and complete all landscaping.

16. Once tributary area has been stabilized, complete construction of grassed underdrained soil filters and subsurface sand filter.

17. Install surface course paving for access drive. Stripes per plan.

18. Once the site is stabilized and a 90% catch of vegetation has been obtained, remove all temporary erosion control measures.

19. Touch up loam and seed.

Note: All denuded areas not subject to final paving, riprap, or gravel shall be revegetated.

Prior to construction of the project, the contractor shall submit to the owner a schedule for the completion of the work, which will satisfy the following criteria:

1. The above construction sequence should generally be completed in the specified order; however, several separate items may be constructed simultaneously. Work must also be scheduled or phased to reduce the extent of the exposed areas as specified below. The intent of this sequence is to provide for erosion control and to have structural measures such as silt fence and construction entrances in place before large areas of land are denuded.

2. The work shall be conducted in sections which shall:

a) Limit the amount of exposed area to those areas in which work is expected to be undertaken during the proceeding 30 days.

b) Revegetate disturbed areas as rapidly as possible. All areas shall be permanently stabilized within 7 days of final grading or before a storm event; or temporarily stabilized within 48 hours of initial disturbance of soil for areas within 100 feet of an undisturbed wetland and 7 days for all other areas. Areas within 100 feet of an undisturbed wetland shall be mulched prior to any predicted rain event regardless of the 48 hour window.

c) Incorporate planned inlets and drainage system as early as possible into the construction phase. The ditches shall be immediately lined or revegetated as soon as their installation is complete.

1.5 Erosion, Sedimentation and Stabilization Control Plan

The Erosion Control Plan is included in the plan set.

1.6 Details and Specifications

The Erosion Control details and specifications are included in the plan set.

1.7 Winter Stabilization Plan

The winter construction period is from November 1 through April 15. If the construction site is not stabilized with pavement, a road gravel base, 75% mature vegetation cover or riprap by November 15 then the site needs to be protected with over-winter stabilization. An area considered open is any area not stabilized with pavement; vegetation, mulching, erosion control mats, riprap or gravel base on a road.

Winter excavation and earthwork shall be completed such that any area left exposed can be controlled by the contractor. Limit the exposed area to those areas in which work is expected to be under taken during the proceeding 15 days and that can be mulched in one day prior to any snow event.

All areas shall be considered to be denuded until the subbase gravel is installed in roadway/parking areas or the areas of future loam and seed have been loamed, seeded and mulched. Hay and straw mulch rate shall be a minimum of 150 lbs./1,000 s.f. (3 tons/acre) and shall be properly anchored.

The contractor shall install any added measures which may be necessary to control erosion/sedimentation from the site dependent upon the actual site and weather conditions. Continuation of earthwork operations on additional areas shall not begin until the exposed soil surface on the area being worked has been stabilized, in order to minimize areas without erosion control protection.

**Soil Stockpiles**  
Stockpiles of soil or subsoil shall be mulched for over winter protection with hay or straw at twice the normal rate or at 150 lbs/1,000 s.f. (3 tons per acre) or with a four-inch layer of woodwaste erosion control mix. This shall be done within 24 hours of stocking and re-established prior to any rainfall or snowfall. Any soil stockpile shall not be placed (even covered with hay or straw) within 100 feet from any natural resources.

2. Natural Resource Protection

Any areas within 100 feet from any natural resources, if not stabilized with a minimum of 75% mature vegetation catch, shall be mulched by December 1 and anchored with plastic netting or protected with erosion control mats. During winter construction, a double line of sediment barriers (i.e. silt fence backed with hay bales or erosion control mix) shall be placed between any natural resource and the disturbed area. Projects crossing the natural resource shall be protected a minimum distance of 100 feet on either side from the resource. Existing projects not stabilized by December 1 shall be protected with the second line of sediment barrier to ensure functionality during the spring thaw and rains.

3. Sediment Barriers

During frozen conditions, sediment barriers shall consist of woodwaste filter berms as frozen soil prevents the proper installation of hay bales and sediment silt fences.

4. Mulching

An area shall be considered denuded until areas of future loam and seed have been loamed, seeded and mulched. Hay and straw mulch shall be applied at a rate of 150 lb. per 1,000 square feet or 3 tons/acre (twice the normal accepted rate of 75-lbs./1,000 s.f. or 1.5 tons/acre) and shall be properly anchored. Mulch shall not be spread on top of snow. The snow shall be removed down to a one-inch depth or less prior to application. After each day of final grading, the area shall be properly stabilized with anchored hay or straw or erosion control matting. An area shall be considered to have been stabilized when exposed surfaces have been either mulched with straw or hay at a rate of 150 lb. per 1,000 square feet (3 tons/acre) and adequately anchored that ground surface is not visible through the mulch.

Between the dates of November 1 and April 15, all mulch shall be anchored by peg line, mulch netting, asphalt emulsion chemical, or wood cellulose fiber. When ground surface is not visible through the mulch then cover is sufficient. After November 1st, mulch and anchoring of all bare soil shall occur at the end of each final grading workday.

5. Mulching on Slopes and Ditches

Slopes shall not be left exposed for any extended time of work suspension unless fully mulched and anchored with peg and netting or with erosion control blankets. Mulching shall be applied at a rate of 230 lbs/1,000 s.f. on all slopes greater than 8%.

Mulch netting shall be used to anchor mulch in all drainage ways with a slope greater than 3% for slopes exposed to direct winds and for all other slopes greater than 8%. Erosion control blankets shall be used in lieu of mulch in all drainage ways with slopes greater than 8%. Erosion control mix can be used to substitute erosion control blankets on all slopes except ditches.

6. Seeding

Between the dates of October 15 and April 1st, loam or seed will not be required. During periods of above freezing temperatures finished areas shall be fine graded and either protected with mulch or temporarily seeded and mulched until such time as the final treatment can be applied. If the date is after November 1st and if the exposed area has been loamed, final graded with a uniform surface, then the area may be dormant seeded at a rate of 3 times higher than specified for permanent seed and then mulched. Dormant seeding may be selected to be placed prior to the placement of netting and fabric netting anchored with staples. If dormant seeding is used for the site, all disturbed areas shall receive 4" of loam and seed at an application rate of 5 lbs/1,000 s.f. All areas seeded during the winter shall be inspected in the spring for adequate catch. All areas insufficiently vegetated (less than 75% catch) shall be revegetated by replacing loam, seed and mulch. If dormant seeding is not used for the site, all disturbed areas shall be revegetated in the spring.

Standards for Timely Stabilization of Construction Sites During Winter

1. Standard for the timely stabilization of ditches and channels -- By the applicant shall construct and stabilize all stone-lined ditches and channels on the site by November 15. The applicant shall construct and stabilize all grass-lined ditches and channels on the site by September 1. If the applicant fails to stabilize a ditch or channel to be grass-lined by September 1, then the applicant will take one of the following actions to stabilize the ditch for late fall and winter.

**Install a sod lining in the ditch --** The applicant shall line the ditch with properly installed sod by October 1. Proper installation includes the applicant pinning the sod onto the soil with wire pins, rolling the sod to guarantee contact between the sod and underlying soil, watering the sod to promote root growth into the disturbed soil, and anchoring the sod with jute or plastic mesh to prevent the sod strips from sloughing during flow conditions.

**Install a stone lining in the ditch --**The applicant shall line the ditch with stone riprap by November 15. The applicant shall hire a registered professional engineer to determine the stone size and lining thickness needed to withstand the anticipated flow velocities and flow depths within the ditch. If necessary, the applicant shall regrade the ditch prior to placing the stone lining so to prevent the stone lining from reducing the ditch's cross-sectional area.

2. Standard for the timely stabilization of disturbed slopes -- The applicant shall construct and stabilize stone-covered slopes by November 15. The applicant shall seed and mulch all slopes to be vegetated by September 1. The department shall consider any area having a grade greater than 15% to be a slope. If the applicant fails to stabilize any slope to be vegetated by September 1, then the applicant shall take one of the following actions to stabilize the slope for late fall and winter.

**Stabilize the soil with temporary vegetation and erosion control mats --** By September 1 the applicant shall seed the disturbed slope with winter rye at a seeding rate of 3 pounds per 1,000 square feet and apply erosion control mats over the mulched slope. The applicant shall monitor growth of the rye over the next 30 days. If the rye fails to grow at least three inches or cover at least 75% of the disturbed slope by November 1, then the applicant shall cover the slope with a layer of woodwaste compost as described in item iii of this standard or with stone riprap as described in item iv of this standard.

**Stabilize the slope with sod --** The applicant shall stabilize the disturbed slope with properly installed sod by September 1. Proper installation includes the applicant pinning the sod onto the slope with wire pins, rolling the sod to guarantee contact between the sod and underlying soil, and watering the sod to promote root growth into the disturbed soil. The applicant shall not use late-season sod installation to stabilize slopes having a grade greater than 33% (3H:1V).

**Stabilize the slope with woodwaste compost --** The applicant shall place a six-inch layer of woodwaste compost on the slope by November 15. Prior to placing the woodwaste compost, the applicant shall remove any snow accumulation on the disturbed slope. The applicant shall not use woodwaste compost to stabilize slopes having grades greater than 50% (2H:1V) or having groundwater seeps on the slope face.

**Stabilize the slope with stone riprap --** The applicant shall place a layer of stone riprap on the slope by November 15. The applicant shall hire a registered professional engineer to determine the stone size needed for stability and to design a filter layer for underneath the riprap.

3. Standard for the timely stabilization of disturbed soils -- By September 15 the applicant shall seed and mulch all disturbed soils on areas having a slope less than 15%. If the applicant fails to stabilize these soils by this date, then the applicant shall take one of the following actions to stabilize the soil for late fall and winter.

**Stabilize the soil with temporary vegetation --** By September 1 the applicant shall seed the disturbed soil with winter rye at a seeding rate of 3 pounds per 1000 square feet, lightly mulch the seeded soil with hay or straw at 75 pounds per 1000 square feet, and anchor the mulch with plastic netting. The applicant shall monitor growth of the rye over the next 30 days. If the rye fails to grow at least three inches or cover at least 75% of the disturbed soil before November 1, then the applicant shall mulch the area for over-winter protection as described below.

**Stabilize the soil with sod --** The applicant shall stabilize the disturbed soil with properly installed sod by September 15. Proper installation includes the applicant pinning the sod onto the soil with wire pins, rolling the sod to guarantee contact between the sod and underlying soil, and watering the sod to promote root growth into the disturbed soil.

**Stabilize the soil with mulch --** By November 15 the applicant shall mulch the disturbed soil by spreading hay or straw at a rate of at least 150 pounds per 1000 square feet on the area so that no soil is visible through the mulch. Prior to applying the mulch, the applicant shall remove any snow accumulation on the disturbed area. Immediately after applying the mulch, the applicant will anchor the mulch with plastic netting to prevent wind from moving the mulch off the disturbed soil.

1.8 Maintenance of facilities

The stormwater facilities will be maintained by the Applicant, The Town of Windham or their assigned heirs. The Town shall enter into a five year contract with a maintenance provider for maintenance of the Subsurface Sand Filter. The contract shall be provided to MDEP for review and approval. The contract documents will require the contractor to designate a person responsible for maintenance of the sedimentation control features during construction as required by the Erosion Control Report. Long-term operation/maintenance recommended for the stormwater facilities is presented below.

The responsible party may contract with such professionals, as may be necessary in order to comply with this provision and may rely on the advice of such professionals in carrying out its duty hereunder, provided, that the following operation and maintenance procedures are hereby established as a minimum for compliance with this section. A maintenance log of the inspections shall be kept by the responsible party.

Inspection and Maintenance Frequency and Corrective Measures:

The following areas, facilities, and measures will be inspected and the identified deficiencies will be corrected. Clean-out must include the removal and legal disposal of any accumulated sediments and debris.

Catch Basins:

Inspect catch basins 2 times per year (preferably in Spring and Fall) to ensure that the catch basins are working in their intended fashion and that they are free of debris. Clean structures when sediment depths reach 12" from invert of outlet. If the basin outlet is designed with a hood to trap floatable materials (i.e. Snout), check to ensure watertight seal is working. At a minimum, remove floating debris and hydrocarbons at the time of the inspection.

Inlet/Outlet Control Structures:

Inspect structures and piping 2 times per year (preferably in Spring and Fall) to ensure that the structures are working in their intended fashion and that they are free of debris. Remove any obstructions to flow; remove accumulated sediments and debris within the structure.

Stormdrain Outlets:

Inspect outlets 2 times per year (preferably in Spring and Fall) to ensure that the outlets are working in their intended fashion and that they are free of debris. Remove any obstructions to flow; remove accumulated sediments and debris at the outlet and within the conduit. Repair any erosion damage at the stormdrain outlet.

Soil Filter – Grassed Underdrained Soil Filter:

Inspect all upstream pre-treatment measures 2 times per year (preferably in Spring and Fall) for sediment and floatables accumulation. Remove and dispose of any sediments or debris.

Surface (Underdrain Pond, Swale or Bio-Filter):

The soil filter will be inspected within the first three months after construction; thereafter the filter will be inspected 2 times per year (preferably in Spring and Fall) to ensure that the filter is draining within 24 to 48 hours of a rain event equivalent to 1" or more. Adjustments will be made to the outlet valve to ensure that the Bioretention Cell drains within 24 to 48 hours. Failure to drain in 72 hours will require part or all of the soil filter media to be removed and replaced with new material meeting the soil filter gradation. The facilities will be inspected after major storms and any identified deficiencies will be corrected. Harvesting and weeding of excessive growth shall be performed as needed. Inspect for unwanted or invasive plants and remove as necessary.

Vegetated Areas:

Inspect slopes and embankments early in the growing season to identify active or potential erosion problems. Replant bare areas or areas with sparse growth. Where rill erosion is evident, armor the area with an appropriate lining or divert the erosive flows to on-site areas able to withstand the concentrated flows. The facilities will be inspected after major storms and any identified deficiencies will be corrected.

Ditches, Swales and other Open Stormwater Channels:

Inspect 2 times per year (preferably in Spring and Fall) to ensure they are working in their intended fashion and that they are free of sediment and debris. Remove any obstructions to flow, including accumulated sediments and debris and vegetated growth. Repair any erosion of the ditch lining. Vegetated ditches will be mowed at least annually or otherwise maintained to control the growth of woody vegetation and maintain flow capacity. Any woody vegetation growing through riprap linings must also be removed. Repair any slumping side slopes as soon as practicable. If the ditch has a riprap lining, replace riprap on areas where any underlying filter fabric or underdrain grating is showing through the stone or where stones have dislodged. Correct any erosion of the channel's bottom or sideslopes. The facilities shall be inspected after major storms and any identified deficiencies shall be corrected.

Roadways and Parking Surfaces: Clear accumulations of winter sand in parking lots and along roadways at least once a year, preferably in the spring. Accumulations on pavement may be removed by pavement sweeping. Accumulations of sand along road shoulders may be removed by grading excess sand to the pavement edge and removing it manually or by a front-end loader. Repair potholes and other roadway obstructions and hazards. Plowing and sanding of paved areas shall be performed as necessary to maintain vehicular traffic safety.

Recordkeeping

As part of the Stormwater Permit, the applicant is required to meet the standards in Appendix B of the Chapter 500 Rules. Appendix B states that a project must submit a certification of the following to the department within three months of the expiration of each five-year interval from the date of issuance of the permit.

(a) Identification and repair of erosion problems. All areas of the project site have been inspected for areas of erosion, and appropriate steps have been taken to permanently stabilize these areas.

(b) Inspection and repair of stormwater control system. All aspects of the stormwater control system have been inspected for damage, wear, and malfunction, and appropriate steps have been taken to repair or replace the system, or portions of the system.

(c) Maintenance. The erosion and stormwater maintenance plan for the site is being implemented as written, or modifications to the plan have been submitted to and approved by the department, and the maintenance log is being maintained.

(d) Proprietary Systems. All proprietary systems have been maintained according to the manufacturer's recommendations. Where required by the Department, the permittee shall execute a 5-year maintenance contract with a qualified professional for the coming 5-year interval. The maintenance contract must include provisions for routine inspections, cleaning, and general maintenance.

As part of the Stormwater Permit, the applicant is required to meet the standards in Appendix C of the Chapter 500 Rules. The following procedures are hereby established as a minimum for compliance with this section. For further information on the procedures listed below, refer to Chapter 500 rules – Appendix C.

Spill Prevention:

Appropriate spill prevention, containment, and response planning/implementation shall be used to prevent pollutants from being discharged from materials on site.

Groundwater Protection:

During construction, hazardous materials with the potential to contaminate groundwater shall not be stored or handled in areas of the site which drain to an infiltration area.

Fugitive Sediment and Dust:

Appropriate measures shall be taken to ensure that activities do not result in noticeable erosion of the soils and water and/or calcium chloride shall be used to ensure that activities do not result in fugitive dust emissions during or after construction.

Debris and Other Materials:

Litter, construction debris, and chemicals exposed to stormwater must be prevented from becoming a pollutant source.

Trench or Foundation De-watering:

Water collected through the process of trenching and/or de-watering must be removed from the ponded area, and must be spread through natural wooded buffers and/or areas that are specifically designed to collect the maximum amount of sediment possible.

Non-stormwater Discharges:

Identify and prevent contamination by non-stormwater discharges.

SEEDING PLAN

Project: Town of Windham Combined Maintenance Facility

Site Location: Windham, ME

Temporary Seeding

1. Instruction on preparation of soil: Prepare a good seed bed for planting method used.
2. Apply lime as follows:    # / acres, OR 138 #/M Sq. Ft.
3. Fertilize with    pounds of    N–P–K/ac. OR 13.8 pounds of 10–10–20 N–P–K/M Sq. Ft.
4. Method of applying lime and fertilizer: Spread and work into the soil before seeding.
5. Seed with the following mixture:  
50% Winter Rye  
50% Annual Rye

6. Mulching instructions: Apply at the rate of    per acre, OR 75 pounds per M. Sq. Ft.

Amount Unit # Tons, Etc.

7. TOTAL LIME 138 #/1000 sq. ft.

8. TOTAL FERTILIZER 13.8 #/1000 sq. ft.

9. TOTAL SEED 1.03 #/1000 sq. ft.


10. TOTAL MULCH 75 #/1000 sq. ft.

11. TOTAL other materials, seeds, etc.

12. REMARKS

Spring seeding is recommended; however, late summer (prior to September 1) seeding can be made





### GRASSED UNDERDRAIN #1 PROJECT DETAILS

1"=20'

Table 1  
Loamy Coarse Sand

SIEVE SIZE	% PASSING BY WEIGHT
#10	85-100
#20	70-100
#60	15-40
#200	8-15
#200 CLAY SIZE	<2.0

Table 2 MEDOT Specifications for  
Underdrain Type B (MEDOT  
#703.22)

SIEVE SIZE	% PASSING BY WEIGHT
1"	90-100
1/2"	75-100
#4	50-100
#20	15-80
#50	0-15
#200	0-5

Table 3  
Sandy Loam Topsoil

SIEVE SIZE	% PASSING BY WEIGHT
#4	75-95
#10	60-90
#40	35-85
#200	20-70
#200 CLAY SIZE	<2.0

SCHEDULE A

ITEM DESCRIPTION	GRASSED UNDERDRAIN DIMENSION/ ELEVATION
A CHANNEL PROTECTION VOLUME STAGE	202.70
B TOP SOIL FILTER	201.50
C TOP UNDERDRAIN BEDDING STONE	200.00
D PIPE INVERT: 4" PERF. UD	199.33
E BOTTOM UNDERDRAIN BEDDING	199.00

### CONSTRUCTION OVERSIGHT

INSPECTION OF THE FILTER BASIN SHALL BE PROVIDED FOR EACH PHASE OF CONSTRUCTION BY THE DESIGN ENGINEER WITH REQUIRED REPORTING TO THE DEP. AT A MINIMUM, INSPECTIONS WILL OCCUR:

- AFTER PRELIMINARY CONSTRUCTION OF THE FILTER GRADES AND ONCE THE UNDERDRAIN PIPES ARE INSTALLED BUT NOT BACKFILLED.
- AFTER THE DRAINAGE LAYER IS CONSTRUCTED AND PRIOR TO THE INSTALLATION OF THE FILTER MEDIA.
- AFTER THE FILTER MEDIA HAS BEEN INSTALLED AND SEEDED.
- AFTER ONE YEAR TO INSPECT HEALTH OF THE VEGETATION AND MAKE CORRECTIONS.
- ALL MATERIAL USED FOR THE CONSTRUCTION OF THE FILTER BASIN WILL BE APPROVED BY THE DESIGN ENGINEER AFTER TESTS BY A CERTIFIED LABORATORY SHOW THAT THEY ARE PASSING DEP SPECIFICATIONS.

NOTE: CONTRACTOR SHALL NOTIFY PROJECT ENGINEER 48 HOURS PRIOR TO THE MILESTONES LISTED ABOVE TO ALLOW FOR INSPECTION.

#### NOTES:


- EMBANKMENT FOOTPRINT SHALL BE CLEARED OF TRASH/DEBRIS AND ANY ROCKS GREATER THAN 6", BE FREE OF ANY STANDING WATER, BE GRADED TO BE NO STEEPER THAN 1H:1V, BE SCARIFIED PRIOR TO EMBANKMENT FILL PLACEMENT, AND BE INSPECTED AND APPROVED BY THE PROJECT ENGINEER BEFORE FILL PLACEMENT BEGINS.

COMPACTED EMBANKMENT MATERIAL, MEETING MDOT SECTION 703.19 GRANULAR BORROW MODIFIED TO HAVE 100% PASSING THE 6" SIEVE. (COMPACTED TO 95% OF MODIFIED PROCTOR). SUBMIT EMBANKMENT MATERIAL GRADATION TO PROJECT ENGINEER PRIOR TO CONSTRUCTING EMBANKMENT.

### BERM CONSTRUCTION NOT TO SCALE

SCHEDULE B - EMBANKMENT SCHEDULE	
ITEM DESCRIPTION	DIMENSION/ELEVATION
A POND BASE ELEVATION	201.50
B PEAK ELEVATION - CHANNEL PROTECTION VOLUME	202.70
C PEAK ELEVATION - 2 YEAR STORM	202.93
D PEAK ELEVATION - 10 YEAR STORM	203.43
E PEAK ELEVATION - 25 YEAR STORM	203.95
F TOP OF BERM	205.00

### TYPICAL POND CROSS SECTION NOT TO SCALE



BERM STONE SIZE	
SIEVE DESIGNATION (US CUSTOMARY)	PERCENT BY WEIGHT PASSING
12 IN	100
6 IN	84-100
3 IN	68-83
1 IN	42-55
NO. 4	8-12

### SEDIMENT FOREBAY - SECTION A-A NOT TO SCALE

### GRASSED UNDERDRAIN NOTES:

#### SOIL SPECIFICATIONS:


- THE SOIL FILTER MEDIA SHALL BE A LAYERED SYSTEM CONSISTING OF THE FOLLOWING FROM THE BOTTOM:
  - 12" OF LOAMY COARSE SAND, SEE TABLE 1.
  - 2" LAYER OF TOPSOIL (SEE "C" BELOW) ROTOTILLED INTO THE LOAMY COARSE SAND LAYER.
  - 6" OF NON-CLAYEY, LOAMY TOPSOIL SUCH AS USDA SANDY LOAM TOPSOIL WITH 5-8% HUMIFIED ORGANIC MATTER. SUPERHUMUS OR EQUIVALENT MAY BE ADDED TO THE TOPSOIL TO INCREASE ORGANIC CONTENT, SEE TABLE 3.

#### SUBMITTALS:


- IDENTIFY THE LOCATION OF EACH COMPONENT OF THE FILTER MEDIA AND SUBMIT RESULTS OF FIELD AND LABORATORY TESTING TO PROJECT ENGINEER.
- SUBMIT 75 lb. SAMPLE OF EACH TYPE OF MATERIAL: SUBMIT IN AIR TIGHT CONTAINERS TO PROJECT ENGINEER.
  - SAND.
  - UNDERDRAIN BEDDING MATERIAL.
- PERFORM A SIEVE ANALYSIS CONFORMING TO ASTM C136 - STANDARD TEST METHOD FOR SIEVE ANALYSIS OF FINE AND COARSE AGGREGATES; 1996a ON EACH TYPE OF THE SAMPLE MATERIAL AND SUBMIT RESULTS TO PROJECT ENGINEER.
- PERFORM A PERMEABILITY TEST ON THE SOIL FILTER MEDIA MIXTURE CONFORMING TO ASTM D2434 WITH THE MIXTURE COMPACTED TO 90% TO 92% OF MAXIMUM DRY DENSITY BASED ON ASTM D698. SUBMIT RESULTS TO THE PROJECT ENGINEER.
- PERFORM ONE COMPACTION DENSITY TEST ON THE IN PLACE SOIL FILTER FOR EVERY 2,000 SQUARE FEET OF FILTER SURFACE AREA. TEST SHALL CONFORM TO ASTM D 2922 - STANDARD TEST METHODS FOR DENSITY OF SOIL AND SOIL-AGGREGATE IN PLACE BY NUCLEAR METHODS (SHALLOW DEPTH); 1996. SUBMIT RESULTS TO THE PROJECT ENGINEER.

#### CONSTRUCTION:


- SOIL FILTER MEDIA AND UNDERDRAIN BEDDING MATERIAL SHALL BE COMPACTED TO BETWEEN 90% AND 92% STANDARD PROCTOR.
- PERFORATED UNDERDRAIN PIPE SHALL BE 4" SLOTTED PIPE. SPACED 15 FEET ON CENTER MAXIMUM.
- TRIBUTARY AREAS SHALL BE STABILIZED PRIOR TO INSTALLATION OF THE SOIL FILTER MEDIA MIXTURE AND UNDERDRAIN. STABILIZED IS DEFINED AS PAVED IF IN A PARKING AREA OR ROADWAY, AND 90% GRASS CATCH IF IN A VEGETATED AREA.
- OUTFLOW OF THE GRASSED UNDERDRAIN SHALL BE CONTROLLED BY A 4" DUCTILE IRON GATE VALVE WITH VALVE WRENCH AND EXTENSION (AVAILABLE FROM E.J. PRESCOTT OR EQUIVALENT). A THREE PIECE VALVE BOX (AVAILABLE FROM E.J. PRESCOTT OR EQUIVALENT) SHALL BE INSTALLED OVER THE VALVE.
- ALL EQUIPMENT USED WITHIN THE LIMITS OF THE GRASSED UNDERDRAIN SHALL BE LOW GROUND PRESSURE VEHICLES (LESS THAN 2.0 PSI) WHEN FULLY LOADED.
- UPON COMPLETION OF THE INSTALLATION OF THE SOIL FILTER MEDIA AND THE ESTABLISHMENT OF A 90% CATCH OF GRASS OVER THE FILTER MEDIA, THE CONTRACTOR SHALL FLOOD THE GRASSED UNDERDRAIN TO THE DESIGN ELEVATION WITH CLEAN WATER AND ADJUST THE VALVE TO OBTAIN A 24 HOUR TO 32 HOUR RELEASE TIME.



### OUTLET VALVE NOT TO SCALE




#### FRONT VIEW




#### SIDE VIEW

### TRASH RACK NOT TO SCALE



#### SECTION A-A

### OUTLET CONTROL STRUCTURE 1 (OCS1) SEE SCHEDULE C NOT TO SCALE




#### PLAN VIEW

### 6' OUTLET CONTROL STRUCTURE 1 (OCS1) SEE SCHEDULE B NOT TO SCALE

SCHEDULE C

ITEM DESCRIPTION	ELEVATION
A TOP OF STRUCTURE	205.5
B UNDERSIDE TOP SLAB	204.83
C TOP CONCRETE BULKHEAD	203.95
D MANHOLE INVERT	202.00
E BOTTOM OF STRUCTURE	201.00
F ORIFICE INVERT	202.70
G ORIFICE DIAMETER	8.75"
J PIPE DIAMETER	15"
I INVERT IN	202.00
K PIPE DIAMETER	15"
L INVERT OUT	202.00



### GRASSED UNDERDRAIN DETAIL NOT TO SCALE

GRASS VEGETATION	
CREeping RED FESCUE	20 LBS/ACRE
TALL FESCUE	20 LBS/ACRE
BIRD'SFOOT TREEFOIL	8 LBS/ACRE



### REVISIONS


DATE	NUMBER	DESCRIPTION

### GRASSED UNDERDRAIN #1 DETAIL

### SHARED MAINTENANCE FACILITY



C:\CAD Working\98063.05 Windham Public Works\DWG\98063.05\_DET.dwg Mar 28, 2018 - 3:15pm



### GRASSED UNDERDRAIN #2 PROJECT DETAILS

1"=20'

Table 1  
Loamy Coarse Sand

SIEVE SIZE	% PASSING BY WEIGHT
#10	85-100
#20	70-100
#60	15-40
#200	8-15
#200 CLAY SIZE	<2.0

Table 2 MEDOT Specifications for  
Underdrain Type B (MEDOT  
#703.22)

SIEVE SIZE	% PASSING BY WEIGHT
1"	90-100
1/2"	75-100
#4	50-100
#20	15-80
#50	0-15
#200	0-5

Table 3  
Sandy Loam Topsoil

SIEVE SIZE	% PASSING BY WEIGHT
#4	75-95
#10	60-90
#40	35-85
#200	20-70
#200 CLAY SIZE	<2.0

SCHEDULE A

ITEM DESCRIPTION	GRASSED UNDERDRAIN DIMENSION/ELEVATION
A CHANNEL PROTECTION VOLUME STAGE	202.70
B TOP SOIL FILTER	201.50
C TOP UNDERDRAIN BEDDING STONE	200.00
D PIPE INVERT: 4" PERF. UD	199.33
E BOTTOM UNDERDRAIN BEDDING	199.00

### CONSTRUCTION OVERSIGHT

INSPECTION OF THE FILTER BASIN SHALL BE PROVIDED FOR EACH PHASE OF CONSTRUCTION BY THE DESIGN ENGINEER WITH REQUIRED REPORTING TO THE DEP. AT A MINIMUM, INSPECTIONS WILL OCCUR:


1. AFTER PRELIMINARY CONSTRUCTION OF THE FILTER GRADES AND ONCE THE UNDERDRAIN PIPES ARE INSTALLED BUT NOT BACKFILLED.
2. AFTER THE DRAINAGE LAYER IS CONSTRUCTED AND PRIOR TO THE INSTALLATION OF THE FILTER MEDIA.
3. AFTER THE FILTER MEDIA HAS BEEN INSTALLED AND SEEDING.
4. AFTER ONE YEAR TO INSPECT HEALTH OF THE VEGETATION AND MAKE CORRECTIONS.
5. ALL MATERIAL USED FOR THE CONSTRUCTION OF THE FILTER BASIN WILL BE APPROVED BY THE DESIGN ENGINEER AFTER TESTS BY A CERTIFIED LABORATORY SHOW THAT THEY ARE PASSING DEP SPECIFICATIONS.

NOTE: CONTRACTOR SHALL NOTIFY PROJECT ENGINEER 48 HOURS PRIOR TO THE MILESTONES LISTED ABOVE TO ALLOW FOR INSPECTION.

### NOTES:

1. EMBANKMENT FOOTPRINT SHALL BE CLEARED OF TRASH/DEBRIS AND ANY ROCKS GREATER THAN 6", BE FREE OF ANY STANDING WATER, BE GRADED TO BE NO STEEPER THAN 1H:1V, BE SCARIFIED PRIOR TO EMBANKMENT FILL PLACEMENT, AND BE INSPECTED AND APPROVED BY THE PROJECT ENGINEER BEFORE FILL PLACEMENT BEGINS.

COMPACTED EMBANKMENT MATERIAL, MEETING MDOT SECTION 703.19 GRANULAR BORROW MODIFIED TO HAVE 100% PASSING THE 6" SIEVE. (COMPACTED TO 95% OF MODIFIED PROCTOR). SUBMIT EMBANKMENT MATERIAL GRADATION TO PROJECT ENGINEER PRIOR TO CONSTRUCTING EMBANKMENT.



### BERM CONSTRUCTION NOT TO SCALE

ITEM DESCRIPTION	DIMENSION/ELEVATION
(A) POND BASE ELEVATION	201.50
(B) PEAK ELEVATION - CHANNEL PROTECTION VOLUME	202.70
(C) PEAK ELEVATION - 2 YEAR STORM	202.93
(D) PEAK ELEVATION - 10 YEAR STORM	203.43
(E) PEAK ELEVATION - 25 YEAR STORM	203.95
(F) TOP OF BERM	205.00

### TYPICAL POND CROSS SECTION

NOT TO SCALE

### GRASSED UNDERDRAIN NOTES:

#### SOIL SPECIFICATIONS:

1. THE SOIL FILTER MEDIA SHALL BE A LAYERED SYSTEM CONSISTING OF THE FOLLOWING FROM THE BOTTOM:
  - A. 12" OF LOAMY COARSE SAND, SEE TABLE 1.
  - B. 2" LAYER OF TOPSOIL (SEE "C" BELOW) ROTOTILLED INTO THE LOAMY COARSE SAND LAYER.
  - C. 6" OF NON-CLAYEY, LOAMY TOPSOIL SUCH AS USDA SANDY LOAM TOPSOIL WITH 5-8% HUMIFIED ORGANIC MATTER. SUPERHUMUS OR EQUIVALENT MAY BE ADDED TO THE TOPSOIL TO INCREASE ORGANIC CONTENT, SEE TABLE 3.


2. SOIL FILTER MEDIA MIXTURE SHALL HAVE A PERMEABILITY OF 2.4 IN./HR. TO 4 IN./HR UPON COMPACTION BETWEEN 90% AND 92% STANDARD PROCTOR (ASTM D698).

#### SUBMITTALS:

1. IDENTIFY THE LOCATION OF EACH COMPONENT OF THE FILTER MEDIA AND SUBMIT RESULTS OF FIELD AND LABORATORY TESTING TO PROJECT ENGINEER.
2. SUBMIT 75 lb. SAMPLE OF EACH TYPE OF MATERIAL: SUBMIT IN AIR TIGHT CONTAINERS TO PROJECT ENGINEER.
  - A. SAND.
  - B. UNDERDRAIN BEDDING MATERIAL.
3. THE FOLLOWING MATERIAL SHALL BE SUBMITTED:
  - A. SAND.
  - B. UNDERDRAIN BEDDING MATERIAL.
4. PERFORM A SIEVE ANALYSIS CONFORMING TO ASTM C136 - STANDARD TEST METHOD FOR SIEVE ANALYSIS OF FINE AND COARSE AGGREGATES; 1996a ON EACH TYPE OF THE SAMPLE MATERIAL AND SUBMIT RESULTS TO PROJECT ENGINEER.
5. PERFORM A PERMEABILITY TEST ON THE SOIL FILTER MEDIA MIXTURE CONFORMING TO ASTM D2434 WITH THE MIXTURE COMPACTED TO 90% TO 92% OF MAXIMUM DRY DENSITY BASED ON ASTM D698. SUBMIT RESULTS TO THE PROJECT ENGINEER.
6. PERFORM ONE COMPACTION DENSITY TEST ON THE IN PLACE SOIL FILTER FOR EVERY 2,000 SQUARE FEET OF FILTER SURFACE AREA. TEST SHALL CONFORM TO ASTM D 2922 - STANDARD TEST METHODS FOR DENSITY OF SOIL AND SOIL-AGGREGATE IN PLACE BY NUCLEAR METHODS (SHALLOW DEPTH); 1996. SUBMIT RESULTS TO THE PROJECT ENGINEER.

#### CONSTRUCTION:


1. SOIL FILTER MEDIA AND UNDERDRAIN BEDDING MATERIAL SHALL BE COMPACTED TO BETWEEN 90% AND 92% STANDARD PROCTOR.
2. PERFORATED UNDERDRAIN PIPE SHALL BE 4" SLOTTED PIPE. SPACED 15 FEET ON CENTER MAXIMUM.
3. TRIBUTARY AREAS SHALL BE STABILIZED PRIOR TO INSTALLATION OF THE SOIL FILTER MEDIA MIXTURE AND UNDERDRAIN. STABILIZED IS DEFINED AS PAVED IF IN A PARKING AREA OR ROADWAY, AND 90% GRASS CATCH IF IN A VEGETATED AREA.
4. OUTFLOW OF THE GRASSED UNDERDRAIN SHALL BE CONTROLLED BY A 4" DUCTILE IRON GATE VALVE WITH VALVE WRENCH AND EXTENSION (AVAILABLE FROM E.J. PRESCOTT OR EQUIVALENT). A THREE PIECE VALVE BOX (AVAILABLE FROM E.J. PRESCOTT OR EQUIVALENT) SHALL BE INSTALLED OVER THE VALVE.
5. ALL EQUIPMENT USED WITHIN THE LIMITS OF THE GRASSED UNDERDRAIN SHALL BE LOW GROUND PRESSURE VEHICLES (LESS THAN 2.0 PSI) WHEN FULLY LOADED.
6. UPON COMPLETION OF THE INSTALLATION OF THE SOIL FILTER MEDIA AND THE ESTABLISHMENT OF A 90% CATCH OF GRASS OVER THE FILTER MEDIA, THE CONTRACTOR SHALL FLOOD THE GRASSED UNDERDRAIN TO THE DESIGN ELEVATION WITH CLEAN WATER AND ADJUST THE VALVE TO OBTAIN A 24 HOUR TO 32 HOUR RELEASE TIME.



BERM STONE SIZE	
SIEVE DESIGNATION (US CUSTOMARY)	PERCENT BY WEIGHT PASSING
12 IN	100
6 IN	84-100
3 IN	68-83
1 IN	42-55
NO. 4	8-12

### SEDIMENT FOREBAY - SECTION A-A

NOT TO SCALE



GRASS VEGETATION	
CREeping RED FESCUE	20 LBS/ACRE
TALL FESCUE	20 LBS/ACRE
BIRD'SFOOT TREEFOIL	8 LBS/ACRE

### GRASSED UNDERDRAIN DETAIL

NOT TO SCALE



### REVISIONS

DATE	Drawn By:	LAN	Checked By:	WCH	Project Mgr:	WPF	Project No:	15035	Cad File:	98063.05_DET	Graphic Scale:	1"
------	-----------	-----	-------------	-----	--------------	-----	-------------	-------	-----------	--------------	----------------	----

### GRASSED UNDERDRAIN #2 DETAIL


### SHARED MAINTENANCE FACILITY

C-15


SITE PLAN APPLICATION - APRIL 2018 - NOT FOR CONSTRUCTION

160 Veranda Street  
Portland, Maine 04103  
T: 207.221.2260  
F: 207.221.2266  
Web: www.allied-eng.com

Allied Engineering  
Structural Mechanical Electrical Commissioning







## S

**SUBSURFACE DETENTION SYSTEMS MAY BE SUBSTITUTED WITH AN ENGINEER APPROVED EQUAL WHICH PROVIDES EQUAL DETENTION STORAGE AND WATER QUALITY TREATMENT.**

## CHA

### ENTER CROSS SECTION

NOT TO SCALE

NOT TO SCALE

**GORRILL PALMER**  
Relationships. Responsiveness. Results.  
[www.gorrillpalmer.com](http://www.gorrillpalmer.com)

