

North Windham Wastewater Timeline

Study Phase

- RFP For North Windham Wastewater Management Planning – Summer/Fall 2015
- Entered Into Contract With Wright-Pierce – Completed March, 2016
- Task 1 (Needs Assessment Report) – Completed December, 2016
 - Wastewater Management Drivers, Flow, Nitrogen Loading, Needs
- Task 2 (Nitrogen Control Ordinance, Treatment & Disposal Alternatives, Identification of Possible Disposal Sites) – Completed March 2017
- Task 3 – (Further Evaluation of Alternatives & Preliminary Plan) – Completed April, 2018
- Task 4 – Implementation Plan – Completed May, 2018

Project Phase

- Hydrogeological Evaluation – To Be Completed By February, 2019
- Groundwater Discharge Permitting From MDEP – Summer, 2019 (estimated)
- Council/Voter Authorization – Fall, 2019 (estimated)
- Complete System Design – End of 2020 (estimated)
- Complete System Construction – Spring/Summer 2022 (estimated)