

MaineDOT Construction Advertisement Schedule Status Report

This report was last refreshed on 09/09/2024.

The projects listed below consist of the current MaineDOT Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the current Construction Advertisement Plan](#)

Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	PALMYRA, HANSON BRIDGE #1035 Project Identification No: 022256.00 Description: Hanson Bridge (#1035) over Smith Brook. Located 0.34 of a mile south of Spring Hill Road. Administered By: Total Project Estimate: \$1,357,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/03/24	01/03/24	01/03/24
Advertised On Time	WELLS, BUFFAM BRIDGE #2107 Project Identification No: 023535.00 Description: Buffam Bridge (#2107) over Webhannet River. Located 0.02 of a mile south of Falls Park. Administered By: Total Project Estimate: \$2,625,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/03/24	01/03/24	01/03/24
Advertised On Time	MACWAHOC PLT, KINGMAN ROAD BRIDGE #5021 Project Identification No: 022250.00 Description: Kingman Road Bridge (#5021) over Macwahoc Stream. Located 0.38 of a mile southeast of Route 2. Administered By: Total Project Estimate: \$4,248,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/24/24	01/24/24	01/24/24
Advertised On Time	OLD TOWN, STILLWATER #1 BRIDGE #1472 Project Identification No: 022512.02 Description: Stillwater #1 Bridge (#1472) over the South Channel Stillwater River. Located 0.06 of a mile north of Free Street. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$7,489,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/02/24		02/02/24
Advertised On Time	OLD TOWN, STILLWATER #2 BRIDGE #2806 Project Identification No: 022511.02	02/02/24		02/02/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Stillwater #2 Bridge (#2806) over the North Channel Stillwater River. Located 0.13 of a mile north of Free Street. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$18,714,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	FREEPORT / YARMOUTH, ROUTE 1/COUSINS RIVER BRIDGE #2183 Project Identification No: 021725.00 Description: Route 1/Cousins River Bridge (#2183) over Cousins River. Located on the Freeport-Yarmouth town line. Administered By: Total Project Estimate: \$9,214,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/06/24	03/27/24	03/27/24
Advertised On Time	LEVANT, LAKE BRIDGE (#3359) PERKINS BRIDGE #6133 Project Identification No: 027098.00 Description: Lake Bridge (#3359) over Black Stream. Located 0.04 of a mile west of Pecal Lane. Perkins Bridge (#6133) over Black Stream. Located 0.10 of a mile west of Pecal Lane. Administered By: Total Project Estimate: \$2,486,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/15/24	04/17/24	04/17/24
Advertised On Time	NORWAY, TANNERY BROOK BRIDGE #3610 Project Identification No: 023116.00 Description: Tannery Brook Bridge (#3610) over Tannery Brook. Located 0.14 of a mile northwest of Paris Street. Administered By: Total Project Estimate: \$4,071,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/26/24	06/26/24	06/26/24
Advertised On Time	PITTSFIELD, I95 NB/SOMERSET AVENUE BRIDGE #5985 Project Identification No: 025631.07 Description: I95 NB/Somerset Avenue Bridge (#5985) over Somerset Avenue. Located 1.11 miles north of Webb Road. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$2,534,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/03/24	07/03/24	07/03/24
Advertised On Time	PITTSFIELD, I95 NB/WEBB ROAD BRIDGE #5984 Project Identification No: 025631.09 Description: I95 NB/Webb Road Bridge (#5984) over Webb Road. Located 2.58 miles north of Snakeroot Road. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$2,593,000	07/03/24	07/03/24	07/03/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	PITTSFIELD, I95 SB/SOMERSET AVENUE BRIDGE #1447 Project Identification No: 025631.06 Description: I95 SB/Somerset Avenue Bridge (#1447) over Somerset Avenue. Located 1.21 miles south of Route 152. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$2,626,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/03/24	07/03/24	07/03/24
Advertised On Time	PITTSFIELD, I95 SB/WEBB ROAD BRIDGE #1449 Project Identification No: 025631.08 Description: I95 SB/Webb Road Bridge (#1449) over Webb Road. Located 1.11 miles south of Somerset Avenue. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$2,646,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/03/24	07/03/24	07/03/24
Advertised On Time	HAMPDEN, 202 NB/SOUADABSCOOK STREAM BRIDGE #6079 Project Identification No: 025631.13 Description: 202 NB/Souadabscook Stream Bridge (#6079) over Souadabscook Stream. Located 0.33 of a mile north of Route 9. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$3,390,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/24/24	07/24/24	07/24/24
Advertised On Time	HAMPDEN, 202 SB/SOUADABSCOOK STREAM BRIDGE #1524 Project Identification No: 025631.12 Description: 202 SB/Souadabscook Stream Bridge (#1524) over Souadabscook Stream. Located 1.11 miles south of Somerset Avenue. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$3,615,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/24/24	07/24/24	07/23/24
Advertised On Time	HOWLAND, ROUTE 155/I95 BRIDGE #6068 Project Identification No: 025631.14 Description: Route 155/I95 Bridge (#6068) over Interstate 95. Located 0.26 of a mile east of Maxfield Road. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$6,454,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/14/24	08/14/24	08/28/24
On Time	BANGOR, US 202/I-395 BRIDGE #6082 Project Identification No: 025631.10	09/04/24	09/25/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: US 202/I-395 Bridge (#6082) over Interstate 395. Located 0.18 of a mile north of Perry Road. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$7,304,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
On Time	HAMPDEN, ROUTE 202 /MCRR BRIDGE #6080 Project Identification No: 025631.11 Description: Route 202 /MCRR Bridge (#6080) over MCRR. Located 0.23 of a mile northeast of Carey Drive. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$4,395,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/04/24	09/04/24	
Delayed	WINSLOW, FISH BRIDGE (#0509) Project Identification No: 027836.01 Description: Fish Bridge (#0509) over Pattees Pond Outlet. Located 0.09 of a mile south of the Benton town line. FHWA Culvert Grant Recipient. Administered By: Total Project Estimate: \$2,350,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/04/24	10/23/24	
On Time	CAMDEN BIKE/PED BRIDGE Project Identification No: 025095.01 Description: Rawson Avenue Pedestrian Bridge over Megunticook River. Located 0.05 of a mile southwest of Washington Street. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/09/24	10/09/24	
On Time	MT. DESERT, BABSONS BRIDGE #5244 Project Identification No: 023515.00 Description: Babsons Bridge (#5244) over Meadow Brook. Located 0.09 of a mile east of Route 102. Administered By: Total Project Estimate: \$6,367,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/16/24	10/16/24	
On Time	BANGOR, INTERSTATE 95 BRIDGES #1427 AND 5800 Project Identification No: 027176.00 Description: Interstate 95 Bridges (#1427, #5800) over Stillwater Avenue. Located 0.10 of a mile north of Interstate 95 southbound exit #186 on-ramp. Administered By: Total Project Estimate: \$18,350,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/23/24	10/30/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	BANGOR, KENDUSKEAG AVENUE/I-95 BRIDGE #5798 Project Identification No: 026095.00 Description: Kenduskeag Avenue/I-95 Bridge (#5798) over Interstate 95. Located 0.19 of a mile north of Linden Street. Administered By: Total Project Estimate: \$9,850,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/23/24	11/01/24	
On Time	ALBION, PUDDLE DOCK BRIDGE #3107 Project Identification No: 025299.00 Description: Puddle Duck Bridge (#3107) over 15 Mile Stream. Located 0.11 of a mile north of Knights Road. Administered By: Total Project Estimate: \$3,345,000 Program Manager: Wayne Frankhauser Phone: 624-3490	10/30/24	10/30/24	
On Time	WASHINGTON, FARRAR BRIDGE #3929 Project Identification No: 026168.00 Description: Farrar Bridge (#3929) over Jackson Stream. Located 0.51 of a mile west of Vanner Road. Administered By: Total Project Estimate: \$1,755,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/20/24	11/20/24	
On Time	BENEDICTA TWP, CASEY ROAD / I-95, #6165 Project Identification No: 026238.00 Description: Casey Road/I-95 Bridge (#6165) over Interstate 95. Located 0.76 of a mile west of Aroostook Road. Administered By: Total Project Estimate: \$6,506,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/25/24	11/25/24	
On Time	GORHAM, MITCHELL BRIDGE #0216 Project Identification No: 022238.00 Description: Mitchell Bridge (#0216) over Nonesuch River. Located 0.04 of a mile northwest of the Scarborough town line. Administered By: Total Project Estimate: \$1,525,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/27/24	11/27/24	
On Time	VASSALBORO, MEADOW BROOK BRIDGE #5856 Project Identification No: 026442.00 Description: Meadow Brook Bridge (#5856) over Meadow Brook. Located 0.46 of a mile west of Bradley Lane. Administered By: Total Project Estimate: \$1,330,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/27/24	11/27/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	CUMBERLAND, TUTTLE ROAD / I295 BRIDGE #5801 Project Identification No: 025161.00 Description: Tuttle Road / I-295 Bridge (#5801) over Interstate 295 and Route 1 and MCRR. Located 1.64 miles north of the Falmouth town line. Administered By: Total Project Estimate: \$20,395,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/04/24	12/04/24	
On Time	FORT FAIRFIELD, PUDDLE DOCK BRIDGE #2691 Project Identification No: 025453.00 Description: Puddle Dock Bridge (#2691) over Pattie Brook. Located 0.02 of a mile north of Dorsey Road. Administered By: Total Project Estimate: \$4,100,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/04/24	12/04/24	
Delayed	HOLLIS, SALMON FALLS BRIDGE #3708 Project Identification No: 023643.00 Description: Salmon Falls Bridge (#3708) over Saco River. Located on the Hollis-Buxton town line. Administered By: Total Project Estimate: \$8,865,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/04/24	08/14/25	
Delayed	NEWCASTLE, MEADOW BROOK BRIDGE #2535 Project Identification No: 025449.00 Description: Meadow Brook Bridge (#2535) over Deer Meadow Brook. Located 4.09 miles west of Bunker Hill Road. Administered By: Total Project Estimate: \$1,495,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/04/24	02/05/25	
Delayed	TURNER, TURNER CENTER BRIDGE #3886 Project Identification No: 025309.00 Description: Turner Center Bridge (#3886) over the Nezinscot River. Located 0.07 of a mile west of Lower Street. Administered By: Total Project Estimate: \$7,875,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/04/24	10/15/25	
On Time	BAR HARBOR, CROMWELL BROOK #3 BRIDGE #0452 Project Identification No: 026574.00 Description: Cromwell Brook #3 Bridge (#0452) over Cromwell Brook. Located 0.03 of a mile north of White Spruce Road. Administered By: Total Project Estimate: \$3,295,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/11/24	12/11/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	KENNEBUNK, DAYS MILLS BRIDGE #2221 Project Identification No: 026226.00 Description: Days Mill Bridge (#2221) over Kennebunk River. Located 0.02 of a mile north of Days Mills Road. Administered By: Total Project Estimate: \$3,790,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/11/24	12/11/24	
Delayed	NEW GLOUCESTER, ROYAL RIVER BRIDGE #2729 Project Identification No: 026192.00 Description: Royal River Bridge (#2729) over Royal River. Located 0.04 of a mile south of the Auburn town line. Administered By: Total Project Estimate: \$10,825,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/11/24	02/11/26	
On Time	OTISFIELD, COLLEGE SWAMP BR#3475 Project Identification No: 025991.00 Description: College Swamp Bridge (#3475) over College Swamp. Located 0.415 of a mile north of Route 121. Administered By: Total Project Estimate: \$2,050,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/11/24	12/11/24	
On Time	WHITEFIELD, JEWETT BRIDGE #5460 Project Identification No: 026158.00 Description: Jewett Bridge (#5460) over Albee Stream. Located 0.24 of a mile west of Townhouse Road. Administered By: Total Project Estimate: \$1,335,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/11/24	12/11/24	
On Time	CHARLOTTE, ROUND POND BRIDGE #3787 Project Identification No: 026105.00 Description: Round Pond Bridge (#3787) over Round Pond Outlet. Located 1.10 miles northeast of Ayers Junction Road. Administered By: Total Project Estimate: \$3,600,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/18/24	12/18/24	
On Time	WILTON, BRIDGES BRIDGE #2102 Project Identification No: 025105.00 Description: Bridges Bridge (#2102) over Wilson Stream. Located 0.03 of a mile southeast of the Weld Road. Administered By: Total Project Estimate: \$3,100,000 Program Manager: Wayne Frankhauser	12/18/24	11/20/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3490			
On Time	YARMOUTH, ROUTE 1/ I-295 BRIDGE #5804 Project Identification No: 022382.00 Description: Route 1/ I-295 Bridge (#5804) over Interstate 295. Located 0.04 of a mile north of Interstate 295 northbound Exit 15. Administered By: Total Project Estimate: \$23,148,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/18/24	12/18/24	

Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WELLS, BRANCH BROOK BRIDGE #3091 Project Identification No: 023188.00 Description: Branch Brook Bridge (#3091) over Branch Brook. Located on the Wells-Kennebunk town line. Administered By: Total Project Estimate: \$503,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/03/24	01/03/24	01/03/24
Delayed	SOUTH PORTLAND, RAMP SP4 BRIDGE #1376 Project Identification No: 022258.00 Description: Ramp SP4 Bridge (#1376) over northbound ramp of Interstate 295 to Route 1. Located off Exit 4 on Interstate 295 southbound. Administered By: Total Project Estimate: \$6,931,000 Program Manager: Wayne Frankhauser Phone: 624-3490	01/24/24	09/11/24	
Advertised On Time	VARIOUS I-295 BRIDGE JOINTS Project Identification No: 026884.00 Description: Interstate 295 bridges. Administered By: Total Project Estimate: \$1,540,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/28/24	02/28/24	02/14/24
Advertised On Time	AUGUSTA, I-95 BOND BROOK BRIDGES #1466, #5787 Project Identification No: 027184.30 Description: Interstate 95 Bridges (#1466, #5787). Administered By: Total Project Estimate: \$1,079,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/06/24	03/06/24	03/13/24
Advertised On Time	YARMOUTH, INTERSTATE 295 BR# 1137 Project Identification No: 026462.00 Description: I-295 NB/Cousins River Bridge (#1137) over Cousins River. Located on the Freeport-Yarmouth town line. Administered By: Total Project Estimate: \$509,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/06/24	03/27/24	03/27/24
Advertised On Time	HARPSWELL, EWING NARROWS BRIDGE #6217 Project Identification No: 026906.00 Description: Ewing Narrows Bridge (#6217) over Ewing Narrows. Located 0.16 of a mile west of Salty Lane. Administered By: Total Project Estimate: \$1,259,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/20/24	03/20/24	03/20/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Delayed	PENOBSCOT NARROWS BRIDGE & OBSERVATORY - SAFETY FENCE PROJECT Project Identification No: 027778.00 Description: Penobscot Narrows Bridge & Observatory (#6421) over the Penobscot River. Located on the Prospect-Verona town line. Administered By: Total Project Estimate: \$1,500,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/20/24	10/28/24	
Advertised On Time	PORTLAND, I295 SB / ST JOHNSTREET BRIDGE #6538 Project Identification No: 026904.00 Description: I-295 SB/St John Street Bridge (#6538) over St. John Street. Located 0.25 of a mile east of Route 9. Administered By: Total Project Estimate: \$383,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/20/24	03/20/24	03/20/24
Advertised On Time	BENTON, I-95 SB/RIVER ROAD BRIDGE #1455 Project Identification No: 023220.00 Description: I-95 SB/ River Road Bridge (#1455) over River Road. Located 0.53 of a mile east of the Fairfield town line. Administered By: Total Project Estimate: \$215,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/23/24	03/23/24	03/27/24
Advertised On Time	FALMOUTH, I295 NB / PRESUMPCOT RIVER BRIDGE #5828 Project Identification No: 026178.00 Description: I-295 NB/Presumpscot River Bridge (#5828) over Presumpscot River. Located 0.98 of a mile north of Portland town line. Administered By: Total Project Estimate: \$463,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/20/24
Advertised On Time	BYRON, NEW COOS BRIDGE #5847 Project Identification No: 026414.00 Description: New Coos Bridge (#5847) over the Swift River. Located 0.11 of a mile north of Byron Village Road. Administered By: Total Project Estimate: \$280,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/27/24
Advertised On Time	CHAIN OF PONDS TWP., DEAD RIVER BRIDGE #3135 Project Identification No: 026436.00	03/27/24	03/27/24	03/27/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Dead River Bridge (#3135) over North Branch Dead River. Located 0.02 of a mile north of Alder Stream Twp. town line. Administered By: Total Project Estimate: \$215,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	GILEAD, ANDROSCOGGIN RIVER BRIDGE #5084 Project Identification No: 026416.00 Description: Androscoggin River Bridge (#5084) over the Androscoggin River. Located 0.32 of a mile north of Route 2. Administered By: Total Project Estimate: \$843,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/27/24
Advertised On Time	HOULTON, I95SB/MEDUXNEKEAG RIVER BRIDGE #6099 Project Identification No: 026079.00 Description: I-95 SB / Meduxnekeag River Bridge (#6099) over Meduxnekeag River. Located 0.50 of a mile north of Foxcroft Road. Administered By: Total Project Estimate: \$540,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/27/24
Advertised On Time	NEW SHARON, FILLIBROWN BRIDGE #3842 Project Identification No: 026438.00 Description: Fillibrown Bridge (#3842) over Fillibrown Brook. Located 0.42 of a mile southwest of Taylor Road. Administered By: Total Project Estimate: \$213,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/27/24
Advertised On Time	PORTLAND, ST. JOHN STREET BRIDGE #6297 Project Identification No: 026450.00 Description: St. John Street Bridge (#6297) over St. John Street. Located 0.12 of a mile north of Park Avenue. Administered By: Total Project Estimate: \$397,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	03/20/24
Advertised On Time	REGION 5 BRIDGES Project Identification No: 026077.00 Description: Interstate 95 Southbound and Northbound Region 5 Bridges. Administered By: Total Project Estimate: \$1,380,000 Program Manager: Wayne Frankhauser Phone: 624-3490	03/27/24	03/27/24	04/24/24
Advertised On Time	YARMOUTH, COTTON MILL BRIDGE #3983 Project Identification No: 026472.00	03/27/24	03/27/24	03/20/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Cotton Mill Bridge (#3983) over Royal River. Located 0.16 of a mile north of Main Street. Administered By: Total Project Estimate: \$314,000 Program Manager: Wayne Frankhauser Phone: 624-3490			
Advertised On Time	BENTON, INTERSTATE 95 NB/ RIVER ROAD BRIDGE #5993 Project Identification No: 023186.00 Description: Interstate 95 NB/ River Road Bridge (#5993) over River Road. Located 0.75 of a mile east of Interstate 95 northbound Exit 133. Administered By: Total Project Estimate: \$215,000 Program Manager: Wayne Frankhauser Phone: 624-3490	04/06/24	04/06/24	03/27/24
Advertised On Time	TOPSHAM, ROUTE 201/CATHANCE RIVER BRIDGE #6309 Project Identification No: 027494.00 Description: Route 201/Cathance River Bridge (#6309) over Cathance River. Located 0.24 of a mile north of Meadow Road. Administered By: Total Project Estimate: \$267,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/15/24	05/29/24	05/29/24
Advertised On Time	SACO-BIDDEFORD, NEW COUNTY ROAD BRIDGE #2603 Project Identification No: 026894.00 Description: New County Road Bridge (#2603) over Saco River. Located on the Saco-Biddeford town line. Administered By: Total Project Estimate: \$538,000 Program Manager: Wayne Frankhauser Phone: 624-3490	05/29/24	06/26/24	06/26/24
Advertised On Time	TAUNTON & RAYNHAM ACADEMY GRANT, WEST OUTLET BRIDGE #3113 Project Identification No: 027076.00 Description: West Outlet Bridge (#3113) over the West Outlet Kennebec River. Located 0.20 of a mile south of the Transfer Station Road. Administered By: Total Project Estimate: \$686,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/19/24	06/20/24	06/26/24
Advertised On Time	BANGOR, BULLS EYE BRIDGE #3301 Project Identification No: 027074.00 Description: Bulls Eye Bridge (#3301) over the Kenduskeag Stream. Located 0.15 of a mile northeast of Ohio Street. Administered By: Total Project Estimate: \$838,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/26/24	07/24/24	07/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BATH, OAK STREET BRIDGE #0997 Project Identification No: 027492.00 Description: Oak Street Bridge (#0997) over M.D.O. T. Railroad. Located 0.04 of a mile east of Middle Street. Administered By: Total Project Estimate: \$187,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/26/24	07/24/24	07/24/24
Advertised On Time	BATH, WINTER STREET BRIDGE #0998 Project Identification No: 027292.00 Description: Winter Street Bridge (#0998) over SMO Railroad. Located 0.09 of a mile west of Willow Street. Administered By: Total Project Estimate: \$161,000 Program Manager: Wayne Frankhauser Phone: 624-3490	06/26/24	07/24/24	07/24/24
Advertised On Time	PITTSFIELD, I 95 SB/SOMERSET AVENUE BRIDGE #1447 Project Identification No: 028754.00 Description: I 95 SB/Somerset Avenue Bridge (#1447) over Somerset Avenue. Located 1.10 miles north of Webb Road. Administered By: Total Project Estimate: \$1,373,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/03/24		07/03/24
Advertised On Time	PITTSFIELD, I95 SB/WEBB ROAD BRIDGE #1449 Project Identification No: 028756.00 Description: I95 SB/Webb Road Bridge (#1449) over Webb Road. Located 1.10 miles south of Somerset Avenue. Administered By: Total Project Estimate: \$336,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/03/24		07/03/24
Advertised On Time	FAIRFIELD-BENTON, I-95 SB BRIDGES #1455, #1456, #5999 Project Identification No: 027184.10 Description: Interstate 95 Bridges (#1455, #1456, #5999). Administered By: Total Project Estimate: \$824,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/17/24	07/17/24	08/07/24
Advertised On Time	HARPSWELL, EWING NARROWS BRIDGE #6217 Project Identification No: 027258.00 Description: Ewing Narrows Bridge (#6217) over Ewing Narrows. Located 0.16 of a mile west of Salty Lane. Administered By: Total Project Estimate: \$981,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/24/24	08/21/24	08/21/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	WISCASSET,-WESTPORT ISLAND WESTPORT- WISCASSET BRIDGE# 3180 Project Identification No: 027260.00 Description: Westport-Wiscasset Bridge (#3180) over Cowsweag Narrows. Located 0.10 of a mile west of Burnell Road. Administered By: Total Project Estimate: \$1,018,000 Program Manager: Wayne Frankhauser Phone: 624-3490	07/24/24	08/21/24	08/21/24
Advertised On Time	WATERBORO-LIMERICK, LEDGEMERE STATION BRIDGE #1203 Project Identification No: 027082.00 Description: Ledgemere Station Bridge (#1203) over Little Ossipee River. Located on the Waterboro-Limerick town line. Administered By: Total Project Estimate: \$446,000 Program Manager: Wayne Frankhauser Phone: 624-3490	08/28/24	08/21/24	08/21/24
On Time	MADISON, BICENTENNIAL MEMORIAL BRIDGE #2491 Project Identification No: 026113.00 Description: Bicentennial Memorial Bridge (#2491) over Kennebec River. Located on the Madison-Anson town line. Administered By: Total Project Estimate: \$1,680,000 Program Manager: Wayne Frankhauser Phone: 624-3490	09/04/24	09/11/24	
On Time	WATERVILLE, I-95 BRIDGES #1457, #1458, #1459, #5816, #5817 Project Identification No: 027184.20 Description: Interstate 95 Bridges (#1457, #1458, #1459, #5816, #5817). Administered By: Total Project Estimate: \$4,490,000 Program Manager: Wayne Frankhauser Phone: 624-3490	11/13/24	11/13/24	
On Time	BELFAST, VETERANS MEMORIAL BRIDGE #5750 Project Identification No: 025295.00 Description: Veterans Memorial Bridge (#5750) over the Passagassawaukeag River. Located 0.27 of a mile east of High Street. Administered By: Total Project Estimate: \$350,000 Program Manager: Wayne Frankhauser Phone: 624-3490	12/18/24	12/18/24	

Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Delayed	I-295 EXIT 4 SOUTH BOUND ACCESS Project Identification No: 012800.30 Description: New access on Interstate 295 at Exit 4. Project is a partnership with South Portland. Administered By: Total Project Estimate: \$4,669,000 Program Manager: Brad Foley Phone: 624-3480	01/24/24	08/21/24	
Advertised Late	TURNER, ROUTE 4 Project Identification No: 024201.00 Description: Located at the intersection of Route 4, Bear Pond Road, and Howe's Corner Road. Administered By: Total Project Estimate: \$3,562,000 Program Manager: Brad Foley Phone: 624-3480	03/21/24	05/29/24	05/29/24
Advertised Late	VAN BUREN, US ROUTE 1 Project Identification No: 022658.00 Description: Beginning 0.18 of a mile north of Parent Road in Van Buren and extending north 1.91 miles. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$6,548,000 Program Manager: Emory Lovely Phone: 624-3380	05/22/24	07/17/24	07/17/24
Advertised On Time	CAMDEN-LINCOLNVILLE, ROUTE 1 Project Identification No: 018283.00 Description: Beginning 0.55 of a mile north of Sagamore Farm Road and extending north 1.56 miles. This project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$9,901,000 Program Manager: Brad Foley Phone: 624-3480	07/17/24	07/17/24	07/17/24
On Time	MILBRIDGE-CHERRYFIELD RTE 1 AND ROUTE 182 Project Identification No: 020405.00 Description: Beginning 0.03 of a mile north of Route 1A and extending northwest 5.04 miles. Includes 0.14 of a mile on Route 182. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$17,045,000 Program Manager: Brad Foley Phone: 624-3480	12/04/24	11/20/24	
On Time	SANFORD, ROUTE 4 Project Identification No: 027030.00	12/18/24	12/18/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Located at the intersection of Route 4 and Jagger Mill Road. Administered By: Total Project Estimate: \$510,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			

Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ATHENS AREA LCP 2024 Project Identification No: 026778.00 Description: Athens Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	BRISTOL AREA LCP 2024 Project Identification No: 026770.00 Description: Bristol Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	CARIBOU AREA LCP 2024 Project Identification No: 026790.00 Description: Caribou Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	CUMBERLAND AREA LCP 2024 Project Identification No: 026764.00 Description: Cumberland Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	HALLOWELL AREA LCP 2024 Project Identification No: 026772.00 Description: Hallowell Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	HOULTON AREA LCP 2024 Project Identification No: 026792.00 Description: Houlton Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	HUDSON AREA LCP 2024 Project Identification No: 026784.00 Description: Hudson Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	ISLESBORO AREA LCP 2024 Project Identification No: 026774.00	02/21/24	02/21/24	02/21/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Islesboro Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	KNOX AREA LCP 2024 Project Identification No: 026776.00 Description: Knox Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	MACHIAS AREA LCP 2024 Project Identification No: 026786.00 Description: Machias Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	PARSONSFIELD AREA LCP 2024 Project Identification No: 026766.00 Description: Parsonsfield Area LCP 2024 Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	PITTSFIELD AREA LCP 2024 Project Identification No: 026788.00 Description: Pittsfield Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	SANFORD AREA LCP 2024 Project Identification No: 026768.00 Description: Sanford Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	SHERMAN AREA LCP 2024 Project Identification No: 026794.00 Description: Sherman Area LCP 2024 Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24

Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	2024 SEALING-REGION 5 Project Identification No: 018995.57 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/24/24	01/24/24	01/24/24
Advertised On Time	TOPSHAM - GARDINER I-295 NORTHBOUND Project Identification No: 026342.00 Description: Beginning at the Brunswick town line and extending north 21.09 miles. Including approaches and ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/31/24	02/14/24	02/14/24
Advertised On Time	CARIBOU, ROUTE 164-ROUTE 164S Project Identification No: 027318.00 Description: Route 164: Beginning 0.15 of mile southwest of Meadowbrook Drive and extending east 2.69 miles. Route 164S: Beginning at Route 161B and extending south 0.11 of a mile to Hatch Drive. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/31/24	01/31/24	01/31/24
Advertised On Time	PRESQUE ISLE, ROUTES 10,167, 1A Project Identification No: 027320.00 Description: Beginning at Centerline Road and extending west 1.39 miles. Beginning at the intersection of Route 163 and extending west 0.93 of a mile. Beginning on the east side of the Aroostook River Bridge and extending north 6.22 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/31/24	01/31/24	01/31/24
Advertised On Time	WEST GARDINER - TOPSHAM I-295 SOUTHBOUND Project Identification No: 026340.00 Description: Beginning 1.54 miles north of the Gardiner town line and extending south 21.34 miles. Including approaches and ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	01/31/24	02/14/24	02/14/24
Advertised On Time	BANGOR- BREWER, INTERSTATE 395 EASTBOUND Project Identification No: 025483.00	02/07/24	01/08/25	01/31/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Odlin Road and extending east 4.77 miles. Including all approaches and ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	BANGOR- BREWER, INTERSTATE 395 WESTBOUND Project Identification No: 025481.00 Description: Beginning at Route 1A and extending west 4.93 miles. Including all approaches and ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/07/24	01/08/25	01/31/24
Advertised On Time	CARIBOU-LIMESTONE, ROUTE 89 Project Identification No: 027736.00 Description: Beginning 0.07 of a mile north of Route 1 and extending northeast 9.61 miles to Route 1A. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	CROSS LAKE TWP.-FORT KENT , ROUTE 161 Project Identification No: 027730.00 Description: Beginning 0.57 of a mile west of the Sinclair Twp. town line and extending west 5.23 miles. Beginning 1.33 miles west of Martin Road and extending northwest 1.39 Miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/14/24	03/06/24	03/06/24
Advertised On Time	DIXMONT-NEWBURGH, ROUTE 202 Project Identification No: 027324.00 Description: Beginning 0.05 of a mile east of the Troy town line and extending east 10.70 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	FORT FAIRFIELD, ROUTE 1A Project Identification No: 027738.00 Description: Beginning at Presque Isle Road and extending north 1.08 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/14/24	03/06/24	03/06/24
Advertised On Time	FRENCHVILLE, ROUTE 1 Project Identification No: 027732.00 Description: Beginning 0.17 of a mile north of Route 162 and extending southwest 1.46 miles. Administered By:	02/14/24	02/14/24	02/07/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	FRENCHVILLE, ROUTE 1 Project Identification No: 027740.00 Description: Beginning 0.05 of a mile east of Paradis Avenue and extending west 1.38 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	GRAND ISLE-MADAWASKA, ROUTE 1 Project Identification No: 027734.00 Description: Beginning 0.14 of a mile north of Corbin Road and extending northwest 8.13 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/07/24
Advertised On Time	NEWPORT, ROUTE 2 Project Identification No: 027328.00 Description: Beginning at Route 11 and extending southeast 1.07 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	WESTBROOK, ROUTE 25B Project Identification No: 026266.00 Description: Beginning at Larrabee Road and extending west 0.56 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/14/24	03/13/24	03/06/24
Advertised On Time	BLUE HILL-ELLSWORTH, ROUTE 172 2024 LCPP Project Identification No: 027322.00 Description: Beginning 0.07 of a mile south of Turkey Farm Road and extending north 11.31 miles to Route 3. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	FARMINGTON-WILTON, ROUTE 156 2024 LCPP Project Identification No: 027330.00 Description: Beginning at Route 41 and extending southwest 0.48 of a mile, then beginning 0.08 of a mile east of Pope Road and extending east 8.12 miles to Route 2. Beginning at Coldwell Road and extending east 0.18 of a mile. Administered By: Total Project Estimate: Program Manager: David Bernhardt	02/21/24	02/21/24	02/21/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Advertised On Time	FREEPORT-DURHAM, ROUTE 136 2024 LCPP Project Identification No: 027352.00 Description: Beginning 0.02 of a mile north of Durham Road and extending north 12.06 miles to the Auburn town line. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	JAY-FARMINGTON, ROUTE 133 2024 LCPP Project Identification No: 027334.00 Description: Beginning 0.09 of a mile north of Osgood Road and extending north 9.51 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	WALDOBORO-JEFFERSON, ROUTE 32-AUGUSTA ROAD 2024 LCPP Project Identification No: 027340.00 Description: Beginning at Route 1 and extending north 14.21 miles. Beginning at Route 17 and extending south 0.09 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	WATERVILLE AND GARDINER, WASHINGTON STREET/ROUTE 24 2024 LCPP Project Identification No: 027338.00 Description: Washington Street: Beginning 0.07 of a mile south of Campus Road and extending south 1.54 miles to Route 11. Route 24: Beginning 0.16 of a mile north of Sherburne Avenue and extending north 1.02 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	ASHLAND-CASTLE HILL, ROUTE 163 Project Identification No: 026488.00 Description: Beginning 0.18 of a mile west of T11 R4 WELS town line and extending east 3.18 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	02/28/24	02/28/24
Advertised On Time	AUGUSTA, ROUTES 9/201 Project Identification No: 027718.00	02/28/24	02/28/24	02/28/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Route 9: Beginning 0.05 of a mile north of Glenridge Drive and extending north 0.84 of a mile. Route 201: Beginning at Route 9 and extending north 1.03 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380			
Advertised On Time	BREWER, PARKWAY SOUTH Project Identification No: 026352.00 Description: Beginning at Wilson Street and extending south 0.47 of a mile to the I-395 bridge joint. BACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	03/27/24	03/27/24
Advertised On Time	BREWER, STATE STREET Project Identification No: 026350.00 Description: Beginning at Eastern Avenue and extending northwest 0.70 of a mile to the Penobscot Bridge. BACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	03/27/24	03/27/24
Advertised On Time	ORLAND-ELLSWORTH, ROUTE 1 Project Identification No: 027726.00 Description: Beginning 0.12 of a mile south of Beechwood Lane and extending southeast 14.98 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	02/28/24	02/28/24
Advertised Late	PORTLAND, STEVENS AVENUE Project Identification No: 026262.00 Description: Beginning at Woodfords Street and extending north 0.36 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	04/03/24	04/03/24
Advertised Late	SOUTH PORTLAND, EVANS STREET Project Identification No: 026005.20 Description: Beginning at Nutter Road and extending south 0.26 of a mile to Highland Avenue. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	04/17/24	04/17/24
Advertised Late	SOUTH PORTLAND, OCEAN STREET & OCEAN STREET SPUR	02/28/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Project Identification No: 026005.10 Description: Beginning at Market Street and extending south 0.11 of a mile to Broadway (Route 77). Work includes 0.04 of a mile on Ocean Street spur. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised Late	SOUTH PORTLAND-PORTLAND, ROUTE 77 Project Identification No: 026280.00 Description: Beginning at Cottage Road and extending west 1.52 miles and including, Casco Bay Bridge to York Street in Portland. Work includes Beach Street ramp to Casco Bay Bridge (#5900). Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	04/17/24	04/17/24
Advertised On Time	STATEWIDE, INTERSTATE CRACK SEALING Project Identification No: 026458.00 Description: Interstate crack sealing. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	01/31/24	01/31/24
Advertised Late	TOPSHAM, ROUTE 196 Project Identification No: 026268.00 Description: Beginning at Smith Road and extending southeast 0.99 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	04/03/24	04/03/24
Advertised On Time	WATERVILLE - FAIRFIELD, ROUTE 201 Project Identification No: 026432.00 Description: Beginning 0.01 of a mile north of the Waterville town line and extending north 2.90 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	02/28/24	03/06/24	03/06/24
Advertised On Time	2024 SEALING-REGION 3 Project Identification No: 018995.37 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	03/06/24	03/06/24
Removed from Schedule	AUBURN, COURT STREET Project Identification No: 027342.00 Description: Beginning at Union Street and extending southwest 1.82 miles. Administered By:	03/06/24		

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Delayed	AUBURN, MINOT AVENUE, COURT STREET, ROUTE 11 Project Identification No: 026270.00 Description: Begins 0.10 of a mile south of Albiston Way and extends north 0.82 of a mile. Begins at Minot Avenue and extends east 0.42 of a mile. Begins 0.02 of a mile south of High Street and extends south 0.37 of a mile. Includes 0.53 of a mile on Route 11. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	10/09/24	
Delayed	AUBURN, ROUTE 4 Project Identification No: 026274.00 Description: Beginning at Turner Street and extending north 1.33 miles. Including both lanes of a divided highway for 0.23 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	10/09/24	
Delayed	AUBURN, ROUTE 4 Project Identification No: 026276.00 Description: Beginning at the Veterans Memorial Bridge and extending north 1.71 miles. Includes a portion of a south-bound lane. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	10/09/24	
Advertised On Time	BUXTON-GORHAM, ROUTE 202 Project Identification No: 026264.00 Description: Beginning 0.15 of a mile northwest of Pennell Road and extending northeast 4.17 miles. Beginning 0.04 of a mile southwest of Taren Street and extending northeast 0.36 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	04/03/24	04/03/24
Advertised On Time	CALAIS, ROUTE1 Project Identification No: 026630.16 Description: Beginning 0.41 of a mile north of the Robbinston town line and extending northwest 7.39 miles. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	04/03/24	04/03/24
Advertised On Time	SOUTH PORTLAND, RUNNING HILL ROAD Project Identification No: 026272.00	03/06/24	03/13/24	03/13/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Maine Mall Road and extending west 0.83 of a mile to Cummings Road. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	SOUTH PORTLAND, RUNNING HILL ROAD Project Identification No: 026005.60 Description: Beginning at Cummings Road and extending west 0.11 of a mile to the Scarborough town line. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/06/24	03/13/24	03/13/24
Advertised On Time	FARMINGDALE - HALLOWELL, ROUTE 201 Project Identification No: 026063.00 Description: Beginning 0.04 of a mile south of 1st Street and extending north 1.08 miles. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/13/24	03/20/24	03/20/24
Advertised On Time	GARDINER-FARMINGDALE, ROUTE 201 Project Identification No: 026001.00 Description: Beginning at the Gardiner-Interstate 295 southbound Route 201 Exit ramp and extending northeast 4.77 miles. Includes ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/13/24	03/20/24	03/20/24
Advertised Late	SCARBOROUGH-GORHAM, ROUTE 22/114 Project Identification No: 027716.00 Description: Route 22: Beginning 0.07 of a mile west of Dinsmore Lane and extending west 0.03 of a mile. Route 114: Beginning 0.14 of a mile north of Beech Ridge Road and extending northwest 1.70 miles. Including ramps. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/13/24	04/17/24	04/17/24
Advertised On Time	STANDISH, ROUTE 25 Project Identification No: 025117.00 Description: Beginning 0.12 of a mile west of Route 113 and extending west 1.86 miles. Continuing 0.09 of a mile west of Saco Road and extending west 1.00 mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/13/24	04/03/24	04/03/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised Late	WINDHAM-GRAY, ROUTE 115/202 Project Identification No: 027714.00 Description: Route 115: Beginning 0.07 of a mile west of the Gray town line and extending east 0.08 of a mile. Route 202: Beginning 0.04 of a mile north of River Road and extending north 7.98 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/13/24	04/24/24	04/24/24
Advertised On Time	2024 SEALING-REGION 2 Project Identification No: 018995.27 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	03/20/24	03/20/24
Advertised On Time	2024 SEALING-REGION 4 Project Identification No: 018995.47 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	03/20/24	03/20/24
Advertised Late	BANGOR, WASHINGTON STREET Project Identification No: 026103.00 Description: Beginning at the Washington Street Bridge and extending east 0.09 of a mile. Includes an additional 0.26 of a divided highway. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	05/15/24	05/15/24
Advertised Late	HAMPDEN, ROUTE 1A Project Identification No: 026101.00 Description: Beginning 0.05 of a mile northeast of Carriage Lane and extending northeast 1.77 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	05/15/24	05/15/24
Advertised Late	HAMPDEN, ROUTE 1A Project Identification No: 026482.00 Description: Beginning at the Winterport town line and extending north 3.16 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	05/15/24	05/15/24
Advertised On Time	OLON-BINGHAM, ROUTE 201 Project Identification No: 027720.00 Description: Beginning 0.15 of a mile north of Lake Road and extending north 5.73 miles. Administered By:	03/20/24	04/03/24	04/03/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	VAN BUREN, ROUTE 1 Project Identification No: 026494.00 Description: Beginning at School Drive and extending north 1.74 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	03/20/24	03/20/24
Advertised On Time	VAN BUREN, ROUTE 1 Project Identification No: 026492.00 Description: Beginning 2.52 miles north of Old Mill Street and extending north 2.57 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/20/24	03/20/24	03/20/24
Advertised On Time	2024 SEALING-REGION 1 Project Identification No: 018995.17 Description: Crack Seal. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/27/24	04/03/24	04/03/24
Advertised On Time	ANSON, ROUTE 201A Project Identification No: 026069.00 Description: Beginning at Main Street and extending north 4.67 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	BAR HARBOR-MOUNT DESERT, ROUTE 3 Project Identification No: 027326.00 Description: Beginning at Cromwell Harbor Road and extending south 4.33 miles. Administered By: Total Project Estimate: Program Manager: Andrew Bickmore Phone: 624-3480	03/27/24	04/03/24	04/03/24
Advertised On Time	COLLECTOR CRACK SEAL 2024 Project Identification No: 028698.00 Description: Roadways located within the PACTS Metropolitan Planning Area (MTA). PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/27/24	04/03/24	04/03/24
Advertised On Time	FORT FAIRFIELD, ROUTE 161 Project Identification No: 026065.00	03/27/24	04/24/24	04/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning at Route 1A and extending southeast 1.20 miles. Includes ramps to Route 1A. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	FORT FAIRFIELD, ROUTE 1A Project Identification No: 026067.00 Description: Beginning 0.31 of a mile northeast of Conant Road and extending northeast 1.12 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/24/24	04/24/24
Advertised On Time	FORT FAIRFIELD-CARIBOU, ROUTE 161 Project Identification No: 026430.00 Description: Beginning at Route 1A and extending northwest 6.20 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/24/24	04/24/24
Advertised On Time	LAGRANGE, ROUTE 6 Project Identification No: 018786.30 Description: Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	NORRIDGEWOCK- MADISON, ROUTE 201A Project Identification No: 026496.00 Description: Beginning 0.09 of a mile north of Sophie May Lane and extending north 6.32 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	STOCKTON SPRINGS - FRANKFORT, ROUTE 1A Project Identification No: 026057.00 Description: Beginning at the Route 1-Route 1A interchange and extending north 5.94 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/10/24	04/03/24
Advertised On Time	SULLIVAN, ROUTE 1 Project Identification No: 027722.00 Description: Beginning 0.43 of a mile north of the Hancock town line and extending southeast 3.45 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely	03/27/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Advertised On Time	WINTERPORT, ROUTE 1A Project Identification No: 026061.00 Description: Beginning at Mountain View Drive and extending north 1.97 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/10/24	04/03/24
Advertised On Time	WINTERPORT-HAMPDEN, ROUTE 1A Project Identification No: 026059.00 Description: Beginning 0.01 of a mile south of Memorial Drive and extending north 3.75 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/10/24	04/03/24
Advertised Late	ELLSWORTH, ROUTE 3, ROUTE 1A, ROUTE Project Identification No: 026073.00 Description: Route 3: Begins at Main St. extending south 2.01 miles. Route 1: Begins at Rt. 3 extending east .61 of a mile. Route 1A: Begins .17 of a mile south of Forrest Ave extending south .20 of a mile and beginning Church St. and extending south .09 of a mile. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	05/29/24	05/29/24
Advertised On Time	FARMINGTON-KINGFIELD, ROUTE 27 Project Identification No: 026071.00 Description: Beginning at Route 4 and extending northeast 19.30 miles. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	ORONO, ROUTE 2 Project Identification No: 026348.00 Description: Beginning at the north intersection of Boulder Drive and extending north 0.76 of a mile to the Old Town town line. BACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/24/24	04/24/24
Advertised On Time	PERRY-EAST MACHIAS, ROUTE 1 Project Identification No: 026630.18 Description: Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. Administered By:	04/03/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	PORTAGE LAKE-T14 R6 WELS, ROUTE 11 Project Identification No: 026626.20 Description: Beginning 0.12 of a mile south of T14 R6 WELS town line and extending north 4.40 miles. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/17/24
Delayed	PORTLAND, OCEAN AVENUE (ROUTE 9) Project Identification No: 026005.50 Description: Beginning at Grafton Street and extending north 0.42 of a mile. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	10/16/24	
Delayed	PORTLAND, RIVERSIDE STREET Project Identification No: 026005.30 Description: Beginning at Caddie Lane and extending north 0.75 of a mile to Washington Avenue. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	10/16/24	
Delayed	PORTLAND, WASHINGTON AVENUE Project Identification No: 026005.40 Description: Beginning at Lester Drive and extending north 0.16 of a mile. Beginning 0.01 of a mile north of Cypress Street and extending north 0.09 of a mile to Chapman Street. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	10/16/24	
Advertised On Time	T26 ED BPP - CRAWFORD, ROUTE 9 Project Identification No: 027724.00 Description: Beginning 0.31 of a mile north of the Wesley town line and extending north 6.37 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	WINTERVILLE PLT-EAGLE LAKE, ROUTE 11 Project Identification No: 026626.30 Description: Beginning at Quimby Road and extending north 3.61 miles. This Project is using Congressionally Directed Spending. Administered By:	04/03/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	MILO - BROWNVILLE JCT, ROUTE 11 2024 LCPP Project Identification No: 028706.00 Description: Beginning at Route 6 and extending northwest 8.92 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	04/10/24	04/17/24	04/17/24
Advertised On Time	PRESQUE ISLE, ROUTE 1 Project Identification No: 028492.00 Description: Beginning 0.02 of a mile north of University Street and extending north 2.34 miles. Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	04/17/24	02/21/24	02/21/24
Advertised On Time	CANAAN, ROUTE 23 2024 LCPP Project Identification No: 027336.00 Description: Beginning at the Clinton town line and extending north 3.96 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/08/24	05/08/24	05/08/24
Advertised On Time	BANGOR, ROUTE 2 Project Identification No: 026932.00 Description: Beginning at the Hermon town line and extending east 0.44 of a mile to Hammond Street Extension. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	05/22/24	05/08/24	05/08/24
Advertised On Time	BOOTHBAY HARBOR-EDGECOMB, ROUTE 27 Project Identification No: 025749.00 Description: Beginning 0.05 of a mile south of Route 96 and extending north 1.09 miles. Beginning 0.64 of a mile north of the Boothbay Harbor town line and extending north 9.16 miles. This project is using Congressionally Directed Spending. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	05/22/24	06/20/24	06/20/24
Advertised On Time	VASSALBORO, ROUTE 32 Project Identification No: 018803.00	06/26/24	05/29/24	05/29/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Beginning 1.14 miles north of Gray Road and extending north 0.73 of a mile. This project is using Congressionally Directed Spending. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			
On Time	YARMOUTH, ROUTE 1 Project Identification No: 027874.00 Description: Beginning at Portland Street and extending north 0.84 of a mile to Forest Falls Drive. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	11/20/24	11/20/24	
On Time	YARMOUTH, ROUTE 115 Project Identification No: 027856.00 Description: Beginning at Main Street and extending southeast 0.15 of a mile to Route 88. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	11/20/24	11/20/24	
On Time	YARMOUTH, ROUTE 88 Project Identification No: 024999.00 Description: Beginning at Princes Point Road and extending north 0.79 of a mile to Falls Bridge over the Royal River. PACTS Sponsored. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380	11/20/24	11/20/24	
On Time	LEWISTON, ROUTE 202 Project Identification No: 023669.10 Description: Beginning at Pettingill Street and extending north 0.22 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	12/04/24	11/27/24	
On Time	LEWISTON, ROUTE 202 Project Identification No: 023669.00 Description: Beginning 0.03 of a mile east of the Auburn town line and extending northeast 1.44 miles to Pettingill Street. ATRC Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: Program Manager: Jeffrey Tweedie Phone: 624-3420	12/04/24	11/27/24	
On Time	MILBRIDGE, ROUTE 1	12/04/24	12/04/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Project Identification No: 027728.00 Description: Beginning 0.62 of a mile north of the Stueben town line and extending north 1.26 miles. Administered By: Total Project Estimate: Program Manager: Emory Lovely Phone: 624-3380			

Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	MACHIAS-WESLEY, ROUTE 192 Project Identification No: 028518.00 Description: Beginning at Route 1 and extending northwest 20.25 miles to the Airline Road. Administered By: Total Project Estimate: \$921,000 Program Manager: David Bernhardt Phone: 624-3380	02/21/24	02/21/24	02/21/24
Advertised On Time	STANDISH, ROUTE 25 Project Identification No: 025117.10 Description: Beginning 0.12 of a mile west of Route 113 and extending west 1.86 miles. Continuing 0.09 of a mile west of Saco Road and extending west 1.00 mile. Administered By: Total Project Estimate: \$1,760,000 Program Manager: Emory Lovely Phone: 624-3380	03/13/24	04/03/24	04/03/24
Advertised On Time	BRUNSWICK - FREEPORT I-295 Project Identification No: 027022.00 Description: Southbound: Beginning at the Durham Road overpass and extending south 5.46 miles. Northbound: Beginning at the Exit 24 off-ramp and extending north 5.04 miles. Administered By: Total Project Estimate: \$16,807,000 Program Manager: Emory Lovely Phone: 624-3380	03/20/24	03/20/24	03/13/24
Advertised On Time	FORT FAIRFIELD, ROUTE 161 Project Identification No: 026065.10 Description: Beginning at the Canadian Border and extending west 1.33 miles. Administered By: Total Project Estimate: \$2,655,000 Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	LAGRANGE, ROUTE 6 Project Identification No: 018786.00 Description: Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. Administered By: Total Project Estimate: \$1,555,000 Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	ST. FRANCIS -ALLAGASH, ROUTE 161 Project Identification No: 027480.00 Description: Beginning 0.83 of a mile west of Saint John Plt. town line and extending southwest 17.96 miles to the St John River Bridge. Includes bridges (#2014, #3909, #5658). Administered By:	03/27/24	04/17/24	04/17/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$23,161,000 Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	FREEPORT - ROUTE 125 Project Identification No: 027656.00 Description: Beginning at Route 136 and extending northeast 0.78 of a mile to 0.04 of a mile south of Baker Road. Administered By: Total Project Estimate: \$888,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/10/24	04/10/24
Advertised On Time	PERRY-EAST MACHIAS, ROUTE 1 Project Identification No: 026630.01 Description: Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$14,084,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/17/24
Advertised On Time	SABATTUS - PLEASANT HILL ROAD Project Identification No: 027658.00 Description: Beginning 0.06 of a mile north of Route 9 and extending north 0.27 of a mile. Administered By: Total Project Estimate: \$533,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/03/24
Advertised On Time	DEBLOIS-BEDDINGTON, ROUTE 193 Project Identification No: 026872.30 Description: Beginning at Hatchery Road and extending north 9.07 miles. Administered By: Total Project Estimate: \$3,891,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	04/10/24	04/10/24
Advertised On Time	DEBLOIS-BEDDINGTON, ROUTE 193 Project Identification No: 026872.00 Description: Beginning at Hatchery Road and extending north 9.07 miles. Administered By: Total Project Estimate: \$6,578,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	04/17/24	04/17/24
Advertised On Time	LANG- COPLIN, ROUTE 16 Project Identification No: 026964.00 Description: Beginning 1.22 miles west of the Coplin Plt. town line and extending east 5.32 miles to the Nash Stream Bridge. Administered By:	04/17/24	05/08/24	05/08/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Total Project Estimate: \$7,933,000 Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	FRYEBURG, ROUTE 5 Project Identification No: 026974.00 Description: Beginning 0.15 of a mile north of Melanie Lane and extending north 2.14 miles. Administered By: Total Project Estimate: \$1,867,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	LOVELL ROUTE 5 Project Identification No: 026972.00 Description: Beginning 0.38 of a mile north of Shave Hill Road and extending north 1.23 miles to Perkins Road. Beginning 0.08 of a mile north of Hatches Hill Road and extending north 0.90 of a mile. Administered By: Total Project Estimate: \$2,198,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	WATERFORD-ALBANY TWP, ROUTE 35 Project Identification No: 026966.00 Description: Beginning 0.08 of a mile north of Route 118 and extending north 0.96 of a mile. Administered By: Total Project Estimate: \$755,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	BENTON - CLINTON, RIVER ROAD Project Identification No: 028728.00 Description: Beginning at Route 100 and extending north 4.43 miles. Administered By: Total Project Estimate: \$3,846,000 Program Manager: Emory Lovely Phone: 624-3380	05/08/24	05/08/24	05/08/24
Advertised On Time	FAIRFIELD - CLINTON, ROUTE 23 Project Identification No: 027662.00 Description: Beginning at Route 201 and extending northeast 3.16 miles to the Canaan town line. Administered By: Total Project Estimate: \$3,004,000 Program Manager: Emory Lovely Phone: 624-3380	05/08/24	05/08/24	05/08/24
Advertised On Time	VASSALBORO, ROUTE 32 Project Identification No: 027686.00 Description: Beginning 0.27 of a mile north of the Bog Road and extending north 2.08 miles. Administered By: Total Project Estimate: \$1,892,000 Program Manager: Emory Lovely Phone: 624-3380	06/26/24	05/29/24	05/29/24
Advertised On	ACTON, ROUTE 109	08/28/24	09/04/24	09/04/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 020267.00 Description: Beginning 0.60 of a mile south of Garvin Road and extending north 2.21 miles. This Project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$10,984,000 Program Manager: Brad Foley Phone: 624-3480			

Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	ORONO, INTERSTATE 95 Project Identification No: 025999.00 Description: Beginning 0.05 of a mile south of Interstate 95 Exit 193 northbound and extending north 0.60 of a mile. Continuing 0.08 of a mile north of Interstate 95 Exit 193 southbound and extending south 0.50 of a mile. Administered By: Total Project Estimate: \$1,261,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/10/24	01/10/24	01/10/24
Advertised On Time	FORT KENT RT 1/11 SIGNAL RPLMT Project Identification No: 022861.00 Description: Located at the intersection of Route 1 and Route 11. Administered By: Total Project Estimate: \$1,274,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/17/24	01/24/24	01/24/24
Advertised On Time	FORT KENT-RT 1/161 SIGNAL REPL Project Identification No: 022863.00 Description: Located at the intersection of Route 1 and Route 161. Administered By: Total Project Estimate: \$806,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/17/24	01/24/24	01/24/24
Advertised On Time	HOULTON, SMYRNA STREET SIGNAL Project Identification No: 022885.00 Description: Located at the intersection of Smyrna Road and North Street. Administered By: Total Project Estimate: \$758,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/24/24	01/24/24	01/24/24
Delayed	SOUTH PORTLAND, I-295 EXIT 4 Project Identification No: 024363.00 Description: Located at Interstate 295 Exit 4. Administered By: Total Project Estimate: \$2,895,000 Program Manager: Brad Foley Phone: 624-3480	01/24/24	08/21/24	
Advertised On Time	ELLSWORTH, ROUTE 1A/WINKUMPAUGH ROAD Project Identification No: 025461.00 Description: Located at the intersection of Route 1A and Winkumpough Road. Administered By: Total Project Estimate: \$946,000 Program Manager: Brad Foley Phone: 624-3480	02/05/24	02/07/24	02/07/24
Advertised On	WINSLOW, ROUTE 100A	02/07/24	02/07/24	02/07/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 023803.00 Description: Large culvert (#93710) located 0.55 of a mile south of Heywood Road. Administered By: Total Project Estimate: \$353,000 Program Manager: David Bernhardt Phone: 624-3380			
Advertised On Time	OAKFIELD, RIDGE ROAD (#942363) Project Identification No: 023697.00 Description: Cross culvert (#942363) located 0.20 of a mile east of Crandall Lane. Administered By: Total Project Estimate: \$525,000 Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	SMYRNA, ROUTE 2 (#47102) Project Identification No: 023755.00 Description: Large culvert (#47102) located 0.39 of a mile southwest of Timoney Lake Road. Administered By: Total Project Estimate: \$686,000 Program Manager: Emory Lovely Phone: 624-3380	02/14/24	02/14/24	02/14/24
Advertised On Time	WARREN, ROUTE 90 (#46641) Project Identification No: 026396.00 Description: Large culvert (#46641) located 1.19 miles north of Billings Road. Administered By: Total Project Estimate: \$2,192,000 Program Manager: Brad Foley Phone: 624-3480	02/14/24	01/24/24	01/24/24
Advertised On Time	PORTLAND-NORWAY, ROUTE 26 Project Identification No: 026244.00 Description: Install backplates with yellow reflective strips and supplemental signal heads. Administered By: Total Project Estimate: \$158,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/28/24	02/28/24	02/28/24
Advertised On Time	PORTLAND-RAYMOND, ROUTE 302 Project Identification No: 026242.00 Description: Install Backplates with Yellow Reflective Strips and Supplemental Signal Heads. Administered By: Total Project Estimate: \$425,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/28/24	02/28/24	02/28/24
Advertised On Time	GREENE, SAWYER ROAD Project Identification No: 024287.00 Description: Large culvert (#779960) located 0.81 of a mile north of Barnard Cove Drive. Administered By: Total Project Estimate: \$635,000 Program Manager: Emory Lovely	03/06/24	03/27/24	03/27/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Advertised On Time	GREENE, SAWYER ROAD (#47417) Project Identification No: 025475.00 Description: Large culvert (#47417) located 0.26 of a mile west of Wilkins Road. Administered By: Total Project Estimate: \$715,000 Program Manager: Emory Lovely Phone: 624-3380	03/06/24	03/27/24	03/27/24
Advertised On Time	LAGRANGE, ROUTE 6 Project Identification No: 018786.20 Description: Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. Administered By: Total Project Estimate: \$934,000 Program Manager: Emory Lovely Phone: 624-3380	03/27/24	04/17/24	04/17/24
Advertised On Time	WOOLWICH, ROUTE 127, LC #228491 Project Identification No: 027174.00 Description: Large culvert (#228491) located 0.34 of a mile northeast of River Road. Administered By: Total Project Estimate: \$565,000 Program Manager: Brad Foley Phone: 624-3480	03/27/24	03/27/24	03/27/24
Advertised On Time	COPLIN PLT, ROUTE 16 (#921882 AND #921883) Project Identification No: 023263.00 Description: Cross culverts (#921882 and #921883) located 0.14 of a mile south of the Eustis town line. Administered By: Total Project Estimate: \$464,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/03/24	04/03/24
Advertised On Time	PERRY-EAST MACHIAS, ROUTE 1 Project Identification No: 026630.17 Description: Route 1: Beginning 1.93 miles north of Whiting town line and extending north 8.31, includes 8.73 additional miles along Route 1. Route 190: Beginning at Route 1 and extending south 2.53 miles. Including approaches. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$1,171,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/17/24	04/17/24
Advertised Late	REGION 3 CABLE GUARDRAIL REPLACEMENT Project Identification No: 026916.00 Description: Obsolete cable guardrail replacement. Administered By: Total Project Estimate: \$972,000 Program Manager: Emory Lovely Phone: 624-3380	04/03/24	04/03/24	08/14/24
Advertised On Time	BOOTHBAY HARBOR-ROCKPORT-CAMDEN ADA RAMP IMPROVEMENTS Project Identification No: 026594.30	04/10/24	04/24/24	04/24/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Boothbay Harbor-Rockport-Camden ADA Ramp Improvements for LCP and CPR in Region 2-2023. Administered By: Total Project Estimate: \$570,000 Program Manager: Emory Lovely Phone: 624-3380			
Advertised On Time	DEBLOIS-BEDDINGTON, ROUTE 193 Project Identification No: 026872.20 Description: Beginning at Hatchery Road and extending north 9.07 miles. Administered By: Total Project Estimate: \$554,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	04/17/24	04/17/24
Advertised On Time	OAKLAND-FAIRFIELD ADA RAMP IMPROVEMENTS IN REGION 2-2024. Project Identification No: 026594.40 Description: Waterville-Oakland-Fairfield ADA Ramp Improvements in Region 2-2023. Administered By: Total Project Estimate: \$867,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	04/24/24	04/24/24
Advertised On Time	REGION 4 ADA RAMP IMPROVEMENTS - 1 Project Identification No: 027708.00 Description: ADA improvements. Administered By: Total Project Estimate: \$370,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	05/08/24	05/08/24
Advertised On Time	REGION 4 ADA RAMP IMPROVEMENTS - 2 Project Identification No: 027710.00 Description: ADA improvements. Administered By: Total Project Estimate: \$319,000 Program Manager: Emory Lovely Phone: 624-3380	04/10/24	05/08/24	05/08/24
Advertised On Time	2024 LARGE ANIMAL SIGNAGE Project Identification No: 026246.00 Description: Install large animal high impact area signage on select corridors. Administered By: Total Project Estimate: \$79,000 Program Manager: Emory Lovely Phone: 624-3380	04/17/24	05/08/24	05/08/24
Advertised Late	SABATTUS, HIGH STREET & GREENE STREET Project Identification No: 024353.00 Description: Beginning at Holden Lane and extending west 0.11 of a mile to Elm Street. Beginning at Hemlock Street and extending west 0.04 of a mile. Administered By: Total Project Estimate: \$243,000 Program Manager: Mark Hume	04/17/24	07/10/24	07/10/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3380			
Delayed	TURNER, ROUTE 4 Project Identification No: 024199.00 Description: Located at the intersection of Route 4 and Route 117. Administered By: Total Project Estimate: \$1,769,000 Program Manager: Brad Foley Phone: 624-3480	04/17/24	05/23/25	
Advertised Late	TURNER, ROUTE 4 Project Identification No: 026286.00 Description: Located at the intersection of Route 4 and Weston Road. Administered By: Total Project Estimate: \$907,000 Program Manager: Brad Foley Phone: 624-3480	04/17/24	06/05/24	06/05/24
Advertised On Time	MACHIAS-WHITING, ROUTE 1/ROUTE 190 Project Identification No: 026630.14 Description: Various locations on Route 1 and Route 190 between Machias and Whiting. FHWA INFRA Grant recipient. Administered By: Total Project Estimate: \$349,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/15/24	05/15/24
Advertised On Time	ALBANY TWP, ROUTE 5 Project Identification No: 026968.00 Description: Beginning at Stoneham town line and extending southeast 0.91 of a mile. Administered By: Total Project Estimate: \$817,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/01/24	05/01/24
Advertised On Time	BRUNSWICK, PLEASANT STREET, MAINE STREET Project Identification No: 026134.00 Description: Traffic signal modifications on Maine Street and Pleasant Street. Administered By: Total Project Estimate: \$891,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/24/24	05/01/24	05/01/24
Advertised On Time	REGION 5 ADA RAMP IMPROVEMENTS Project Identification No: 027712.00 Description: ADA improvements. Administered By: Total Project Estimate: \$826,000 Program Manager: Emory Lovely Phone: 624-3380	04/24/24	05/08/24	05/08/24
Advertised On Time	TOPSHAM, ROUTE 196, TOPSHAM FAIR MALL ROAD Project Identification No: 026138.00	04/24/24	05/01/24	05/01/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Traffic Signal modifications on Route 196 and Topsham Fair Mall Road. Administered By: Total Project Estimate: \$1,205,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
Advertised On Time	2024 STATEWIDE RUMBLE STRIPS Project Identification No: 026260.00 Description: Rumble Strips: New and replacement for recently paved roads. Administered By: Total Project Estimate: \$880,000 Program Manager: Emory Lovely Phone: 624-3380	06/12/24	06/12/24	06/12/24
Advertised On Time	EAGLE LAKE, ROUTE 11 (#941218) Project Identification No: 024267.00 Description: Large culvert (#941218) located 0.11 of a mile south of Makayla Drive. Administered By: Total Project Estimate: \$1,010,000 Program Manager: Emory Lovely Phone: 624-3380	06/19/24	07/17/24	07/17/24
Advertised On Time	ADA IMPROVEMENTS FOR LCP AND CPR IN REGION 1 Project Identification No: 026592.00 Description: ADA Improvements for LCP and CPR in Region 1. Administered By: Total Project Estimate: \$811,000 Program Manager: Emory Lovely Phone: 624-3380	07/31/24	08/21/24	08/21/24
On Time	BANGOR, GRIFFIN ROAD AND KENDUSKEAG AVENUE SIGNAL Project Identification No: 026354.00 Description: Located at the intersection of Kenduskeag Avenue and Griffin Road. BACTS Sponsored. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$435,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/09/24	10/09/24	
On Time	BROOKLIN, ROUTE 175 Project Identification No: 023531.00 Description: Large culvert (#46688) located 0.05 of a mile south of Flye Point Road. Administered By: Total Project Estimate: \$1,252,000 Program Manager: Emory Lovely Phone: 624-3380	11/27/24	11/27/24	
On Time	EDGEComb, RIVER ROAD (#123913) Project Identification No: 026799.00	12/04/24	12/04/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Large culvert (#123913) located 0.94 of a mile north of McKay Road. Administered By: Total Project Estimate: \$970,000 Program Manager: Emory Lovely Phone: 624-3380			
On Time	ETNA, ROUTE 2 Project Identification No: 024279.00 Description: Large culvert (#47394) located 0.73 of a mile east of West Etna Road. Administered By: Total Project Estimate: \$670,000 Program Manager: Emory Lovely Phone: 624-3380	12/11/24	12/11/24	
On Time	CHELSEA, ROUTE 17 Project Identification No: 026284.00 Description: Located at the intersection of Route 17 and Windsor Road. Administered By: Total Project Estimate: \$1,052,000 Program Manager: Brad Foley Phone: 624-3480	12/13/24	12/13/24	
On Time	DOVER FOXCROFT, ROUTE 15 Project Identification No: 025329.00 Description: Located at the intersection of Route 7 and Route 15. Administered By: Total Project Estimate: \$1,645,000 Program Manager: Brad Foley Phone: 624-3480	12/18/24	12/18/24	
On Time	WHITEFIELD, ROUTE 194 Project Identification No: 025513.00 Description: Large culvert (#894509) located 0.38 of a mile northwest of Radden Lane. Administered By: Total Project Estimate: \$619,000 Program Manager: Emory Lovely Phone: 624-3380	12/18/24	12/18/24	
On Time	WINDHAM, ROUTE 302 Project Identification No: 025265.00 Description: Located at the intersection of Route 302 and Albion Road. Administered By: Total Project Estimate: \$625,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	12/18/24	12/18/24	
Advertised On Time	SANFORD, ROUTE 202 Project Identification No: 023747.00 Description: Large culvert (#46484) located 0.19 of a mile northeast of Jellerson Road. Administered By: Total Project Estimate: \$2,046,000 Program Manager: Emory Lovely Phone: 624-3380	12/26/24	06/05/24	06/05/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date

Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	BRISTOL, ROUTE 32 Project Identification No: 028702.00 Description: Beginning 0.02 of a north of the north intersection of Spring Hill Loop and extending north 0.40 of a mile. Administered By: Total Project Estimate: \$394,000 Program Manager: David Bernhardt Phone: 624-3380	01/24/24	01/24/24	01/24/24
Advertised On Time	HARPSWELL, BAILEY ISLAND BR#2033 Project Identification No: 028708.00 Description: Bailey Island Bridge (#2033) over Wills Strait, located 0.38 of a mile north of the Garrison Cove Road. Administered By: Total Project Estimate: \$1,624,000 Program Manager: Wayne Frankhauser Phone: 624-3490	02/28/24	03/29/24	03/01/24
Advertised On Time	STATEWIDE, INTERSTATE STRIPING Project Identification No: 018769.24 Description: Polyurea striping for the interstate. Administered By: Total Project Estimate: \$1,219,000 Program Manager: Emory Lovely Phone: 624-3380	02/28/24	01/31/24	01/31/24
Advertised On Time	KITTERY I-95 NB VISITOR INFORMATION CENTER PARKING AREA AND ACCESS ROAD Project Identification No: 026624.00 Description: Located at the Kittery Interstate 95 Northbound Visitor Information Center. Administered By: Total Project Estimate: \$1,515,000 Program Manager: Emory Lovely Phone: 624-3380	03/13/24	03/06/24	03/06/24
Advertised On Time	BENTON - CLINTON, RIVER ROAD Project Identification No: 028728.10 Description: Beginning 0.06 of a mile north of Pleasant Drive and extending north 3.70 miles. Administered By: Total Project Estimate: \$546,000 Program Manager: David Bernhardt Phone: 624-3380	04/17/24	04/10/24	04/03/24
Advertised On Time	MADAWASKA, MILL STREET Project Identification No: 025371.00 Description: Beginning 0.02 of a mile north of Route 1 and extending northeast 0.15 of a mile. Administered By: Total Project Estimate: \$394,000 Program Manager: Emory Lovely Phone: 624-3380	05/15/24	06/12/24	06/12/24
Advertised On	STATEWIDE, RWIS ITS	07/17/24	07/03/24	07/03/24

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	Project Identification No: 024185.00 Description: Dedicated Short-Range Communications (DSRC), Road Weather Information System (RWIS), On-Board Units (OBUs), Automatic Vehicle Location (AVL) and meteorological support for plow truck connections. Administered By: Total Project Estimate: \$1,394,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	BANGOR, I-395 OHVDS ITS Project Identification No: 026128.00 Description: Over Height Detection. Administered By: Total Project Estimate: \$565,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/25/24	10/11/24	
On Time	STATEWIDE, INTERSTATE TRAFFIC CAMERAS ITS Project Identification No: 026130.00 Description: Streaming cameras. Administered By: Total Project Estimate: \$1,190,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/23/24	11/13/24	

Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	SANFORD HEADS UP - UPDATED PEDESTRIAN SIGNAGE Project Identification No: 026310.00 Description: Purchase and installation of new and replacement regulatory and warning signage at various locations. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$75,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	01/24/24	01/24/24	01/23/24
Advertised On Time	MAINE NORTHERN RAILWAY EARMARK Project Identification No: 026746.01 Description: Upgrade the Presque Isle/Houlton/Fort Fairfield/Madawaska Lines and the mainline from Millinocket to Scopan Township. This project is using Congressionally Directed Spending. Administered By: Total Project Estimate: \$936,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	02/28/24	02/07/24	02/07/24
Advertised On Time	BATH CHARTER BOAT PUBLIC DOCK SHIP Project Identification No: 027762.00 Description: To construct a convenient, safe and accessible dock facility for the charter boats operating out of Bath and to allow easy public access to their business in a central location. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$222,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	04/17/24	04/17/24	01/17/24
Advertised On Time	LINCOLNVILLE FERRY SERVICE Project Identification No: 026568.01 Description: Located 0.07 of a mile east of Route 1. Administered By: Total Project Estimate: \$81,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	05/01/24	05/01/24	05/01/24
Delayed	S. PORTLAND-SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.00 Description: Beginning at Wainwright Field in South Portland and extending south 0.80 of a mile to Pleasant Hill Road in Scarborough. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$1,858,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	05/22/24	12/18/24	
Delayed	SCARBOROUGH, EASTERN TRAIL Project Identification No: 019426.10	05/22/24	12/18/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Description: Eastern Trail bicycle and pedestrian connection. Beginning at Nonesuch River and extending east 0.60 of a mile to Pleasant Hill Road. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$4,768,000 Program Manager: Jeffrey Tweedie Phone: 624-3420			
Delayed	BRUNSWICK, BOAT RAMP SHIP Project Identification No: 026232.00 Description: Located 0.45 of a mile south of Pennell Way. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$350,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/19/24	05/28/25	
Advertised On Time	KENNEBUNKPORT, CAPE PORPOISE PHASE 2, SHIP Project Identification No: 025207.00 Description: Wharf improvements located at the end of Pier Road. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/19/24	06/19/24	01/19/24
Advertised On Time	KENNEBUNKPORT, CAPE PORPOISE PHASE 3, SHIP Project Identification No: 025205.00 Description: Bait shed demolition and reconstruction located at the end of Pier Road. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$500,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/19/24	06/19/24	01/19/24
Delayed	LUBEC, BREAKWATER Project Identification No: 026824.00 Description: Creation of a new breakwater, boat launch, parking lot, and wharf located off of Route 189 (135 Main Street). MARAD BUILD Grant recipient. Administered By: Total Project Estimate: \$62,078,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	06/26/24	10/23/24	
Delayed	SKOWHEGAN, SRTS SIDEWALKS Project Identification No: 025277.00 Description: Beginning 0.38 of a mile northeast of Mary Street and extending northeast 0.29 of a mile on Norridgewock Avenue, and 0.09 of a mile on Pleasant Street and extending to Coburn Avenue. Administered By: Total Project Estimate: \$1,660,000 Program Manager: Jeffrey Tweedie	08/05/24	09/11/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Phone: 624-3420			
On Time	CHEBEAGUE/ GREAT DIAMOND/ CLIFF ISLAND/ PEAK'S Project Identification No: 024685.01 Description: Improvements to state owned assets serving the ferry. Administered By: Total Project Estimate: \$3,939,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/25/24	09/25/24	
On Time	EASTPORT, HIGH ST. SIDEWALKS Project Identification No: 024357.00 Description: Beginning at Battery Street and extending north 0.27 of a mile. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$600,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/25/24	09/25/24	
On Time	MCS FERRY REPLACEMENT - MSFS Project Identification No: 024605.10 Description: New ferry that services the Maine State Ferry Service Project. Recipient of federal discretionary grant. Administered By: Total Project Estimate: \$38,000,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/25/24	10/16/24	
On Time	VINALHAVEN, MAIN STREET, SHIP Project Identification No: 027610.00 Description: Replacement of Boat Ramps in downtown Vinalhaven. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$504,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	09/25/24	10/09/24	
Advertised On Time	BAR HARBOR COMMERCIAL SKIFF FLOATS Project Identification No: 027756.00 Description: The replacement of a float system that services commercial fishermen for the purposes of skiff and dinghy tie up. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$153,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	10/09/24	04/01/24	04/01/24
On Time	SWAN'S ISLAND EMS RAMP / FLOAT Project Identification No: 027758.00 Description: Installation of a gangway on the new float system. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$60,000	10/16/24	10/16/24	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	Program Manager: Jeffrey Tweedie Phone: 624-3420			
On Time	LEWISTON HEADS UP - "5 CORNERS" PED SAFETY CROSSING IMPROVEMENTS Project Identification No: 026322.00 Description: Located at the intersection of Sabattus Street, Webster Street, Central Avenue, and Ash Street. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$355,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/27/24	12/04/24	
On Time	LEWISTON HEADS UP - NEW MAIN ST. PED CROSSING BETWEEN BEARCE AVE. AND MONTELLO ST. Project Identification No: 026318.00 Description: Installation of a new high visibility pedestrian crossing. Beginning at Bearce Avenue and extending north 0.25 of a mile to Montello Street. Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$225,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/27/24	12/04/24	
On Time	LEWISTON, MAIN STREET, SABATTUS STREET, HEADS UP Project Identification No: 025621.00 Description: Pedestrian safety improvements to three new priority crosswalk locations on Main and Sabattus Streets to include ADA accommodations, high visibility treatments, and rectangular rapid flashing beacons (RRFBs). Administered By: Delivery is controlled by the local project administrator Total Project Estimate: \$810,000 Program Manager: Jeffrey Tweedie Phone: 624-3420	11/27/24	12/04/24	