

## Revised Timeline

Original Timeline		Revised Timeline
<b>September</b>	Floor Layout	
<b>October</b>	Exterior Sketches	
<b>November</b>	Parking & Pool	Parking & Pool
<b>December</b>	Programming Revenues	Floor Layout / Parking Pool
<b>January</b>	Budget Begins Review Public Outreach	Draft Exterior Sketches Programming Changes Update Report to Council
<b>February</b>	Public Meeting	Budgetary Estimating Begins Design Layout Draft Crystallized Exterior options/selections
<b>March</b>	Draft Budget	Budget/Funding Report to Council Exterior Elections/Layout Completed
<b>April</b>	Revised Budget	Budget/Warrant Articles
<b>May</b>	Council -Final Drafts	Final Drafts – Report to Council
<b>June-July</b>		Public Hearings
<b>August</b>		<b>Public Hearing to send project to a vote in November</b>